



Building a Better World
for All of Us®

MEMORANDUM

TO: Mayor and City Council
Joshua Tetzlaff, City Administrator

FROM: Chris Knutson, PE (Lic. MN)

DATE: August 15, 2024

RE: Project Updates

See below for updates on current SEH Projects for the City of New Prague.

2023 STREET AND UTILITY IMPROVEMENTS PROJECT

Some punch list items remain. Final payment will occur soon.

2024 STREET AND UTILITY IMPROVEMENTS PROJECT

Paving is complete on many streets along with curb and gutter placement on 1st Street SE. Utilities are complete on Lexington Avenue N south of 1st Street NE and they have started working on the north block of Lexington Avenue N. Street crews are working on topsoil placement throughout the project and other miscellaneous items. Once utilities are complete on Lexington Avenue N, crews will move on to 6th Street NW. This will likely occur in approximately 2 weeks.

2025 STREET AND UTILITY IMPROVEMENTS PROJECT

The neighborhood meeting was held on August 7th with good attendance, approximately ¼ of residents attended.

The feasibility study is complete and included with the council packet. A resolution accepting the report and ordering the public hearing is included with the council packet. If the resolution is approved, notices to residents will be sent out immediately and the first notice for the meeting will be published on Thursday August 22nd.

cdk

x:\ko\newpr\common\council meetings\081924 cc project updates.docx

Engineers | Architects | Planners | Scientists

Short Elliott Hendrickson Inc., 11 Civic Center Plaza, Suite 200, Mankato, MN 56001-7710

507.388.1989 | 877.316.7636 | 888.908.8166 fax | sehinc.com

SEH is 100% employee-owned | Affirmative Action–Equal Opportunity Employer