



Building a Better World
for All of Us®

MEMORANDUM

TO: Mayor and City Council
Joshua Tetzlaff, City Administrator

FROM: Chris Knutson, PE (Lic. MN)

DATE: October 2, 2024

RE: Project Updates

See below for updates on current SEH Projects for the City of New Prague.

2023 STREET AND UTILITY IMPROVEMENTS PROJECT

Some punch list items remain, primarily regarding the trail through the park. These may be addressed as warranty items to allow final payment to occur soon.

2024 STREET AND UTILITY IMPROVEMENTS PROJECT

The contractor will complete utility work this week and has started reconstruction of the street section. They hope to have it graveled and drivable before the weekend. Concrete crews should be here next week with paving expected the following week. All other street areas are near substantial completion with minor punchlist work needed.

2025 STREET AND UTILITY IMPROVEMENTS PROJECT

Final design of the project has started. 30% plans are expected later this month.

CITY CENTER GRADING PLAN – PHASE 1

Work on this project has been paused. It is expected to be bid for completion next spring.

cdk

x:\ko\newpr\common\council meetings\091624cc project updates.docx

Engineers | Architects | Planners | Scientists

Short Elliott Hendrickson Inc., 11 Civic Center Plaza, Suite 200, Mankato, MN 56001-7710

507.388.1989 | 877.316.7636 | 888.908.8166 fax | sehinc.com

SEH is 100% employee-owned | Affirmative Action–Equal Opportunity Employer