

# Entitlement Analysis

Financial Project ID: 442030-1-54-01  
Contract No.: G-1753  
County: Palm Beach  
Description: Pahokee, Barfield Highway Reconstruction

Re: Time extension for delays related to sanitary sewer and drainage revisions, Ros-36

## Description & Analysis:

This Change Order is written to add contract time for delays related to Change Orders #19, #20 and #21.

### Issue: Time Extension for Drainage and Sanitary Sewer Changes

CO #19, #20 and #21 were previously executed to incorporate various plan changes to the contract. These three prior Change Orders only included the time required to perform the work. It was unknown then how much time would be needed to finalize the agreements and for the underground pipe crew to remobilize. As a follow through to a meeting held with the City, FDOT, Palm Beach County the CEI and Rosso in February 2023, the Contractor proceeded with revising the schedule. The schedule shows a new completion date of 3/1/24. It will require the City to add 234 calendar days to the current contract time to meet the new end date.

234 days are granted with this Change Order.

The Contractor is 100% entitled to the time extension as a negotiated settlement.



---

Robert Audette, P.E.  
Sr. Project Engineer

# Barfield Hwy Reconstruction

FIN 442030-1-54-01; Pahokee Resolution 2021-02, G-1753

Contract Time



bgn date	7/21/2021
orig. time	440
CO #1	21
CO #2	157
CO #3	0
CO #4	0
CO #5	2
CO #6	44
CO #7	2
CO #8	4
CO #9	0
CO #10	0
CO #11	1
CO #12	2
CO #13	1
CO #14	1
CO #15	1
CO #16	5
CO #17	0
CO #18	5
CO #19	7
CO #20	26
CO #21	2
CO #22	0
<b>Ros-36</b>	<b>234</b>
Total CO's	515
Current contract days	955
Revised last contract day	3/1/2024