
























Project Schedule

ID	Task Mode	Task Name	Duration	Start	Finish
1	 	Request/Receive Acquisition Authority (A-Date) from MoDOT	5 days	Thu 1/28/21	Wed 2/3/21
2		Request Donation from School District. Board of Education Approves Easement and R/W Donations (2/16, 3/16 or 4/29 days		Thu 2/4/21	Tue 2/16/21
3		City Council Approves Donation of Easement and R/W Documents	1 day	Mon 2/8/21	Mon 2/8/21
4		Submit R/W Documentation to MoDOT for Review/Approval	8 days	Wed 2/17/21	Fri 2/26/21
5		Resubmit Final Plans, Specs and Estimate (PS&E) to MoDOT for Review/Approval	15 days	Mon 2/8/21	Fri 2/26/21
6		MoDOT Submits PS&E to FHWA for Concurrence After R/W and Final Plans are Approved. Receive FHWA Concurrence	10 days	Mon 3/1/21	Fri 3/12/21
7		Receive MoDOT Concurrence to Advertise	10 days	Mon 3/15/21	Fri 3/26/21
8		Advertisement to Bid to Pleasant Hill Times no later than Friday for Wednesday Publication	1 day	Fri 4/2/21	Fri 4/2/21
9		Contact MoDOT for Posting of Advertisement on MoDOT Website (must post at least 21 days in advance of bid opening	1 day	Fri 4/2/21	Fri 4/2/21
10		Advertisement for Bid - Pleasant Hill Times Delivers on Wednesday	1 day	Wed 4/7/21	Wed 4/7/21
11		Bid Opening	1 day	Thu 4/29/21	Thu 4/29/21
12		City Council Awards Construction Contract Subject to MoDOT Concurrence	1 day	Mon 5/10/21	Mon 5/10/21
13		Request/Receive MoDOT Concurrence in Award	10 days	Tue 5/11/21	Mon 5/24/21
14		City Sends Signed Contract to Contractor	1 day	Tue 5/11/21	Tue 5/11/21
15		Contractor Executes/Returns Signed Contract/Bonds/Insurance	10 days	Wed 5/12/21	Tue 5/25/21
16		Request/Receive MoDOT Concurrence for Notice to Proceed (submit contract to MoDOT Construction Inspector)	8 days	Wed 5/26/21	Fri 6/4/21
17		Issue Notice to Proceed to Contractor	1 day	Mon 6/7/21	Mon 6/7/21
18		Construction Period	95 days	Mon 6/7/21	Fri 10/15/21
19		Roadway Construction - 163rd Street Closed	45 days	Mon 6/7/21	Fri 8/6/21
20		Substantial Completion - Roadway Open to Traffic	1 day	Fri 8/6/21	Fri 8/6/21
21		First Day of School - from Pleasant Hill R-III School District	1 day	Tue 8/24/21	Tue 8/24/21
22		Restoration Activities	23 days	Wed 9/15/21	Fri 10/15/21