



**To: The Village President and Board of Trustees**

**From: Chris Dopkins, P.E., Village Engineer**

**Re: Engineering Report – May 2022 Activity**

**Date: June 10, 2022**

---

Please allow this memorandum to provide a brief summary of major activity over the past month that involves the engineering department:

- **Public Works Building:** Testing Service Corporation completed the field work on the site on May 16<sup>th</sup>. The report is not yet available for review, TSC estimates that the report will be done on the 21<sup>st</sup>.
- **Sherman Oaks Drainage Improvements:** As previously reported, there is a conflict with NICOR on the south side of Park Street. NICOR submitted plans for relocation of the gas on May 11<sup>th</sup> and those plans were approved on May 12<sup>th</sup>. NICOR is currently advising that the relocation will take about 2-3 days to complete. NICOR has not yet provided a firm schedule to complete the work; however, they were originally thinking that they would complete the work in late June.
- **Oak Lawn Mobile Home Park:** The Park has obtained its IEPA permits and has awarded a contract to Kellenberger Plumbing and Underground to complete the connection. The work should be complete by the end of June.
- **2021 Pavement Maintenance Program:** The project was advertised for bid letting on May 19<sup>th</sup>. Proposals were opened yesterday and Curran Contracting, Inc. is the lowest responsive, responsible contractor. A resolution is on the June 15<sup>th</sup> agenda to award the construction contract. A resolution appropriating funds under the highway code will also be on the agenda.