

4a

Project Reporting Date 2/11/2022

Project Name	Upper Dock City Harbor Dock Repairs
Engineer	Urban Engineering
Contractor	Staff Concrete

Notice of Award	9/29/2021
Notice To Proceed	11/10/2021
Completion Date	1/22/2022
Final Inspection	2/5/2022

Status Summary

The Contractor is complete with all concrete work. The railing has been ordered. Scheduled ship date on the rails is March 9th.