RIO DELL

Rio Dell City Hall 675 Wildwood Avenue Rio Dell, CA 95562 (707) 764-3532 cityofriodell.ca.gov

December 5, 2023

TO:

Rio Dell City Council

FROM:

Kyle Knopp, City Manager

SUBJECT:

Discussion and Review of Street Planning and Street Work

IT IS RECOMMENDED THAT THE CITY COUNCIL:

Receive the presentation, comment.

BACKGROUND AND DISCUSSION

The City Manager will provide a brief informational presentation on the 5-year street improvement program.

Staff recommends the Council provide general comment on revising the 5-year streets plan. Staff will then return to the Council at a future meeting with a more comprehensive list for Council prioritization discussions and finalization.

Attachments:

Completed projects Remaining original projects Draft look at a new 5-year list.

///

CITY OF RIO DELL

5-Year Streets Improvement Plan - Update December 2023 - Completed Projects

Scope	Location	Status
	Blue Slide & Upper	
Culvert and Drainage Assessment; Repair	Monument, other.	Completed
Repair	Miller Court	Completed
Maintenance Pave with Grindouts	Dixie Overlay & DI	Completed
Maintenance Pave with Grindouts	River, Ogle, Spring Loop	Completed
Asphalt grindouts and patch repairs - Prep for	Eeloa, Blue Slide,	
Sealing	Northwestern, Misc.	Completed
Eeloa ADA Sidewalk Repair		Cancelled
Maintenance Pave with Grindouts	Butcher, Rio Dell, Painter	Completed
DI Upgrades	Edwards	Withdrawn
Slurry Seal	Avenues, Various	Completed
	Riverside: Miller to Eagle	
Drainage plan - prep	Prarie	Completed.
	Riverside: Miller to Eagle	
Grind And Pave	Prarie	Completed
Grind And Pave & DI's	Cherry Orchard Loop	Completed
US 101 & Northwestern Interface	Northwestern	
	INIORTHUMOSTORD	Caltrans is now scheduling work.

CITY OF RIO DELL

5-Year Streets Improvement Plan - Remainder

3-Teal Streets improvement Flair - Remainder			
ope	Location	Status	
		Delayed. Pending completion of 2024	
		Water CIP Project and water line	
		repacements. Drainage work	
		engineering completed. Current	
		engineer's cost estimate for drainage	
		work alone as of October 2023 is	
		\$904,126, or \$994,539 with 10%	
		contingency. This does not include the	
		cost of road resurfacing. City estimates	
		remaining Ogle Avenue AC overlay work	
		at an addional \$220,000 from Spring to	
le / Belleview Drainage. Access. Construction.		Belleview.	
	1	Recommending deprioritization for now	
		as significant storm/earthquake repairs	
rry Seal	Blue Slide and Monument	expected over the next couple years.	
- C L	will loo it		
rry Seal	Wildwood & Remainder	Planning	
ch and Slurry	Riverside North	Diaming	
chi and Sidify	Riverside North	Planning	
		Planning, downsized to culvert	
		replacement. Recommend continued	
		delay or cancellation as the current	
		drainage is working sufficiently and	
		business park expansion is slower than	
		IDUSTRICUS DAIR CADALISION IS SIOWEL LITAL	
rthwestern: Plan & Elevate Roadway	Northwestern	anticipated.	

CITY OF RIO DELL

New 5-Year Streets Improvement Plan - (DRAFT)

	New 5-Year Streets	improvement i	rian - (DKAFI)
	Scope	Location	Status
	Project Study Report: Road, Utility & Drainage Reconstruction	2nd Avenue, Davis to Columbus	Significant undergound utility and drainage deficiencies. 2024 Water CIP will replace water lines, however wastewater and drainage remain unaddressed. Staff recommends issuing a project study report with the engineers to provide a preliminary cost estimate. Drainage repair and enhancements may require significant updates to stormwater drainage in other locations, adding to the cost.
2	Ogle / Belleview Drainage. Access. Construction.		Carried forward. Pending completion of 2024 Water CIP Project and water line repacements. Drainage work engineering completed. Current engineer's cost estimate for drainage work alone as of October 2023 is \$904,126, or \$994,539 with 10% contingency. This does not include the cost of road resurfacing. City estimates remaining Ogle Avenue AC overlay work at an addional \$220,000 from Spring to Belleview.
3	Overlay and/or Slurry Sealing	North Riverside	Carried Forward
4	Street Sweeper Equipment Purchase	General	Current estimates for a RAVO 5 sweeper are approx. \$350,000 plus ongoing operations and maintenance costs.
ľ			This is a truck route that should be
	Project Study Report:Davis Street grind & inlay with cloth.	Davis Street from Pacific to Rigby	competitive for STIP funding or other non-city funding. Roadway is a main arterial that continues to degrade. Recommend as a high priority project. Possible to do just travel lanes. Roadway sidewalks are all ADA compliant.
		ACT OFFICE ASSESSMENT ASSESSMENT AND AN ARCHITECUTE ASSESSMENT ASS	19

6 Overlay	View Court	Completion of the 2024 Water CIP will make this road eligible for paving.		
7 Slurry Seal with prep work.	South Wildwood			
	W. Center	10 17 SELECTION OF SELECTION ACTION		
	Miller/Tyme			
	Eeloa/Fern Riverside			
	Avenues 2nd half			
	Edwards	Edwards		
	Monument Road Wildv	Monument Road Wildwood to Pacific		
	Blue Slide	Blue Slide		
	Monument Road Pacifi	Monument Road Pacific to City Limits		