



City of Spring Lake Park  
Engineer's Project Status Report

---

To: Council Members and Staff  
From: Phil Gravel

Re: **Status Report for 6.1.20 Meeting**  
File No.: R-18GEN

---

**Note:** Updated information is shown in *italics*.

**2020 MS4 Permit (193802936).** MS4 deadlines: Annual Report and Public Meeting due by June 31<sup>st</sup>. (*City will hold Public Meeting on July 20<sup>th</sup>. A draft report was sent on May 8<sup>th</sup> and will be submitted to MPCA by June 30<sup>th</sup>.* Pond, structural BMP, and outfall inspections by July 31<sup>st</sup>. Annual Training and program analysis due in December.

**2019 Sanitary Sewer Lining Project (193804547).** This project includes lining in the area near TH65 and Osborne Rd. *Need project close-out information from contractor.*

**Arthur Street Water Treatment Plant Evaluation (193801776 Task 300).** Plans for a comprehensive project to repair damage from a chlorine leak and to complete ongoing maintenance were ordered in January. Final plans were approved for bidding in March. *Bids have been received.*

**Garfield Pond Improvements Project (193804750).** Construction started on March 6, 2020 and is substantially complete. Restoration and clean-up work has been completed. *An initial punch-list inspection has been completed and a list has been given to the contractor. See separate information regarding tree planting this spring.*

**81<sup>st</sup> Avenue Signing Plan and State Aid System revisions (193804889).** A road signing plan to prohibit trucks on 81<sup>st</sup> Avenue west of Terrace has been prepared. *Waiting on MnDOT.*

**2020 Street Seal Coat and Crack Repair Plan (193804979).** Bids were opened on May 1<sup>st</sup>. Contract was awarded on May 18<sup>th</sup>. *Contract documents are being prepared. Street patch in the seal coat area has been completed.*

**2020 Sewer Lining Plan (193804980).** Video inspection of recommended lines has been completed. *Priority lining segments will be determined based on the inspection. Terry Randall is monitoring this project.*

**Anoka County Osborn Road Project.** *City Administrator and City Engineer have had communications with County. A final plan set has now been prepared for MnDOT approval.*

**525 Osborn Road Project.** *Continue discussions with developer regarding site plan issues. A topographic survey of the possible water main looping area has been completed.*

**Hy-Vee Project:** Initial inspection lists for site, 81<sup>st</sup> Avenue/Highway 65, and CSAH 35 work have been prepared and sent to Hy-Vee. *Waiting to hear from Hy-Vee before scheduling follow-up inspection.*

Feel free to contact Harlan Olson, Phil Carlson, Jim Engfer, Jeff Preston, Marc Janovec, Peter Allen, or me if you have any questions or require any additional information.