

## City of Spring Lake Park Engineer's Project Status Report

To:	Council Members and Staff	Re: Status Report for 06.05.23 Meeting
From:	Phil Gravel	File No.: R-18GEN

**Note:** Updated information is shown in *italics*.

**2023 MS4 Permit and SWPPP Update (193805251).** Annual Report is due by June 30<sup>th</sup>. The Annual Public Meeting can be held in June. Pond, structural BMP, and outfall inspections due by July 31<sup>st</sup>. Program analysis and annual training is due in December. Per 5-15-23 message: MPCA has put their requested review/audit of the city's 2022 information on hold until further notice.

**2023 Sewer Lining Project (193805871).** This project includes lining the remaining sanitary sewers in the city that have not been lined (approximately 35,710-feet). Terry Randall will watch this project. The Contractor is Visu-Sewer Inc with a low bid amount of \$1,047,746. *Construction Contracts have been signed and sent to the contractor (Visu-Sewer Inc.)* 

**2023 Seal Coat and Crack Repair Project (193806041).** This project includes routine street maintenance on the streets in the area north of 81<sup>st</sup> Avenue and east of Able Street. Plans and specs were ordered on 12-19-22. The Contractor is Allied Blacktop with a bid amount of \$97,770. Construction Contracts have been signed and sent to the Contractor.

**City Hall Building (193806049).** The Design Phase for the city hall remodel project started in January 2023. The schedule calls for obtaining construction bids in late 2023. Meetings with staff continue (Dept. Heads meeting on 5-1). Council updated at recent workshops. Public Open House was held on May 8<sup>th</sup>.

**Geographic Information System (GIS) and Mapping (19380----).** The city has a need to update the mapping and records system for public works documents. Staff has been discussing implementing an online AcrGIS system maintain documents and mapping of infrastructure.

**Suite Living Spring Lake Park (Hampton Cos. project at 525 Osborne).** A site work and landscaping inspection needs to be completed in 2023. The remining financial surety will be held until a final inspection (including landscaping) and CCWD sign off in 2023.

**2024 Sanburnol Drive and Elm Drive NE (19380\_\_\_\_).** Sanburnol Drive (SAP 183-103-001) and Elm Drive (SAP 183-104-001) were reconstructed in 1998. Sanburnol Drive is a shared road between the cities of Spring Lake Park and Blaine. Spring Lake Park will be the lead agency on this project, but it will be a cooperative project between Blaine and Spring Lake Park. See separate letters.

**2023 Anoka County Paving Project.** The County will have a paving project this year on Osborne Road east of Central Avenue. County will provide schedule information when they have one.

Please contact Phil Carlson, Peter Allen, Bruce Paulson, or me if you have questions or require additional information.

