



City of Spring Lake Park
Engineer's Project Status Report

To: Council Members and Staff
From: Phil Gravel

Re: **Status Report for 7.7.25 Meeting**
File No.: R:\client\municipal\spring_lake_park_ci_mn (18GEN)

Note: Updated information is shown in *italics*.

2025 MS4 Permit and SWPPP Update (193801776 Task 450). Pond, structural BMP, and outfall inspections are due annually. Program analysis and annual training is due by December. Annual meeting is usually held in June but can be held anytime. Annual Reports to the MPCA are generally due in June. Part 1 of new Permit Application was submitted on April 17, 2025. *MPCA requires documentation of partnerships with the watershed districts regarding construction inspections. MPCA Audit will be completed in July.*

2024 Sanburnol Drive NE, Elm Drive NE, and 83rd Avenue NE (193806347). Construction started on June 10th. Final paving has been completed. A Contract Change Order has been processed to reflect miscellaneous changes that occurred during construction. *Project close-out will occur in July 2025. Contractor has repaired the identified bad seeding areas.*

2025 Street 79th Avenue and Taylor Street NE Mill and Overlay Project (193807275). The project includes 79th Avenue (Able St. to TH-65) and Taylor Street NE (79th Ave. to Osborne Rd.). Bid awarded to North Valley Inc. Assessment hearing was on May 5th. *Preconstruction Conference was held on June 6th. Construction will begin in July or August.*

Future Water Tower Painting Project (19380xxxx). The CIP includes rehabilitation of the coatings on the Able and Arthur water towers in 2027 and 2028. The Administrator submitted a PPL application for possible State of MN DWRP financing. *Next step is to submit an IUP application.*

1-Year Warranty Televising for 2023-2024 Sanitary Sewer Lining Project (193805871). Visu-Sewer has completed 1-year warranty inspection. *Final report needs to be reviewed. A sewer lateral cleaning and grouting project will be necessary in 2026 or 2027.*

2025 Seal Coat and Crack Repair Project (193807361). Includes streets north of Osborne Rd, east of Monroe St., and west of TH-65. Will also include Univ. Service Dr. and Terrace Road north of 81st Ave. Construction Contract with Allied Blacktop has been signed. *Crack filling work begins in early July. Seal Coat in August.*

Possible Future Storm Sewer Lining Project (19380xxxx). The CIP includes future lining of storm sewers. Public works is evaluating sewers for a possible lining project in 2025. *Quote request will be sent to contractors.*

Terrace Park Improvements Project (193807324). The Parks and Recreation Director has identified repairs necessary for court repairs. *A 2025 court resurfacing project will be completed. Quotes are being obtained.*

2026 Anoka County Highway 10 Paving Project: *Anoka County is planning to repave Co. Rd. 10 between Able St. NE and Pleasant View Dr. in 2026. The construction will require closing Co. Rd. 10.*

Please contact Evan Monson, Bruce Paulson, Zach Naslund, Eric Stommes, or me if you have questions or require additional information.