



City of Spring Lake Park
Engineer's Project Status Report

To: Council Members and Staff
From: Phil Gravel

Re: **Status Report for 05.17.21 Meeting**
File No.: R-18GEN

Note: Updated information is shown in *italics*.

2021 MS4 Permit and SWPPP Update (193805251). Annual Report and Public Meeting due by June 30th. Pond, structural BMP, and outfall inspections due by July 31st. Program analysis due in December. Coordination with CCWD related to TMDL information will happen as needed. *The application has been submitted to MPCA for their review. Peter Allen will work with Dab Buchholtz on ordinance updates.*

Risk and Resiliency Assessment (RRA) and Emergency Response Plan (ERP) – Water System (193805314). This is an assessment and evaluation of the water system based on requirements of the Environmental Protection Agency (EPA) and Department of Homeland Security (DHS). The RRA is due June 30, 2021. The ERP is due Dec. 30, 2021. *The draft RRA is scheduled to be complete by mid-May, with the final in June.*

Garfield Pond Improvements Project (193804750). Final 50% of RCWD reimbursement can be processed after final contractor payment. *Final contractor payment will be processed once close-out documents are received from contractor.*

Fillmore & 83rd Pond Improvements Project (193805029). A pond maintenance project has been completed. Minor restoration work remains.

2020 Sewer Lining Project (193804980). Work has been completed. *Final contractor payment will be processed once close-out documents are received from contractor (Visu-Sewer).*

Utilities for 525 Osborn Road Project (193805012). This city project is for off-site utilities for 525 Osborne Rd. Construction was completed in 2020. *A punch-list inspection was completed on May 12th (contractor needs to complete turf establishment and irrigation system repair).*

Suite Living Spring Lake Park (Hampton Cos. project at 525 Osborne). A project kick-off meeting was held with the developer and city staff on April 21, 2021. *They plan to start construction sometime near the middle of May. The developer has promised to contact adjacent property owners prior to starting construction.*

Stormwater Utility Plan (193804944). The city is considering a stormwater utility charge. *A report is currently being prepared. The Administrator has prepared a draft ordinance. A council update will be provided in June or July.*

2021 Sewer Lining Project (193805204). This project included lining in the general area between Terrace and Monroe and south of 81st Avenue. Terry randall is watching this project. *See separate letter regarding award of bid.*

2021 Street Seal Coat and Crack Repair Project (193805205). The 2021 street maintenance area will be the area south of 81st Avenue and west of Monroe Street. *Bids were received on March 26th and Council awarded the project on April 5th. Contracts are being processed.*

2021 Sidewalk Project: Possible sidewalk improvements in Triangle Park and at City Hall. Quotes are still being obtained. *Terry is still looking to get more contractors to submit quotes.*

2021 Anoka County CSAH 35 (Central Ave.) and CSAH 32 (85th Ave. NE) Projects. City MSAS # 183-101-012. Anoka Co. will complete paving projects on these two roads in 2021. The County has prepared a Joint Powers Agreement to define the city's share of the costs.

From the County on 5/12/21: *We are in the process of obtaining a more detailed schedule from Park Construction pertaining to 2021 County Overlay project. Tentatively, CSAH 35 and 32 are scheduled for beginning on July 6, 2021 (CSAH 32) and July 12, 2021 (CSAH 35). We anticipate a more updated schedule in the next week and will update our website once we have a chance to review the schedule.*
<https://www.anokacounty.us/4067/2021-Projects>

Anoka County Osborn Road Project. From the County website as of 5/12/21: This project is sustainably complete, minor punch list items to be completed. *The Public Works Director has inspected the bituminous trail has found it to be okay for city acceptance.*

Street CIP Planning: Staff is working on a 10-year Capital Improvement Plan for future street maintenance. *It is anticipated that a paving project will be completed in the Garfield-Hayes neighborhood in 2022.*

Cellular Antenna Installations on Water Towers:

- **2021 T-Mobile/Sprint antennae replacement on Arthur Street tower.** This is a new request based on a 12-30-20 email message from Shane Bagley of Begley Wireless Consultants to Dan Buchholtz. Construction Drawings (CDs) prepared by Fullerton Engineering Design (dated 12/15/20). *Escrow has been received. Lease issues need to be addressed. Construction Documents (CDs) have been reviewed by engineering/public works. Review memo was sent to applicant on 5/12/21.*
- **T-Mobile Antenna Maintenance on Able Street Tower (2020 Anchor).** This project includes antennae replacement. The contact person for the design is Tom Jemilo at insite inc. An escrow account has been established. Review of the Construction Drawings (CDs) for this project were approved on 9/29/20. The Second Amendment to T-Mobile Lease Agreement was approved in January 2021. Preconstruction Conference was held with Premise Electrical on 2/17/21. The Electrical portion of the work was done as of 4/5/21. *The antenna work has been completed, but the touch-up painting work has not been scheduled (as of 5/12/21).*
- **T-Mobile Utility Upgrade/Backup power (generator) - Able Street Tower (Network Hardening).** This project includes installing a permanent generator. The contact person is Tom Jemilo at insite inc. and Jason Bayer from JDR (contractor). Review of the construction drawings was completed in 2020. A Preconstruction Conference was held on 1/13/21. Construction is substantially complete (as of 2/9/21). *This work is done except for the restoration and the generator start-up (4/5/21). Gas has been installed and the generator has been started up. Site restoration is an issue (5/12/21).*
- **2019-2021 Verizon on Arthur Street tower.** This is a new installation. The contact person is Michael Raia of TechScape. Revised Construction Drawings labeled Revision E were submitted in March 2019 and are considered approvable. Final Lease was approved by city council on October 21, 2019. *Construction may not occur until late 2021.*
- **2021 Clearwire equipment removal from Able Street tower (MS52XC144).** This is an equipment removal request based on e-mail messages from Nelson Valenzuela of Qualtek Wireless in the fall of 2020. City Building Permit Number for this project is 2020-00449. Plans have been reviewed by engineering/public works. Public works has decided that all equipment shall be removed (including ground equipment). A Preconstruction Conference was held at the site on March 20, 2021 (minutes sent to Qualtek on 4/2/21). *Construction started on April 28, 2021. The removal work on the tank has been completed, but as of the last inspection the ground work was not complete. We still need to schedule site restoration and touch-up painting (5/12/21).*

Feel free to contact Harlan Olson, Phil Carlson, Jim Engfer, Mark Rolfs, Marc Janovec, Peter Allen, or me if you have any questions or require any additional information.