



City of Spring Lake Park
Engineer's Project Status Report

To: Council Members and Staff
From: Phil Gravel

Re: **Status Report for 04.17.23 Meeting**
File No.: R-18GEN

Note: Updated information is shown in *italics*.

2023 MS4 Permit and SWPPP Update (193805251). Annual Report is due by June 30th. The Annual Public Meeting can be held in June. Pond, structural BMP, and outfall inspections due by July 31st. Program analysis and annual training is due in December. *MPCA is completing a review/audit of the city's 2022 information.*

2021 Sewer Lining Project (193805204). This project included lining in the general area between Terrace and Monroe and south of 81st Avenue. Terry Randall is watching this project. Lining work has been completed. Contractor is Visu-Sewer. *Contractor final payment can be processed when contractor has supplied the required project close-out documents.*

2023 Sewer Lining Project (193805871). This project will include the remaining sanitary sewers in the city that need to be lined (approximately 35,710-feet). Plans and specs were ordered on 9-6-22. *The low bidder was Visu-Sewer Inc with a low bid amount of \$1,047,746. Construction Contracts have been sent to Visu-Sewer for processing.*

2023 Seal Coat and Crack Repair Project (193806041). This project includes routine street maintenance on the streets in the area north of 81st Avenue and east of Able Street. Plans and specs were ordered on 12-19-22. *The low bidder was Allied Blacktop with a low bid amount of \$97,770. See Separate letter. Constr. Contracts have been sent for processing.*

City Hall Building (193806049). The Design Phase for the city hall remodel project started in January 2023. The schedule calls for obtaining construction bids in late 2023. Meetings with staff continue (Dept. Heads meeting on 5-1). Council updated at recent workshops. *Public Open House will be on Monday, May 8th from 5:00 – 7:30 pm*

Suite Living Spring Lake Park (Hampton Cos. project at 525 Osborne). *A site work and landscaping inspection needs to be completed in 2023. The remaining financial surety will be held until a final inspection (including landscaping) and CCWD sign off in 2023.*

2024 Sanburnol Drive and Elm Drive NE (19380_____). Sanburnol Drive was last reconstructed in 1998. Sanburnol Drive is a shared road between the cities of Spring Lake Park and Blaine. Spring Lake Park will be the lead agency on this project, but it will be a cooperative project between Blaine and Spring Lake Park. *Currently working with Blaine to arrange geotechnical borings – expecting quote from geotechnical firm in May.*

2023 Anoka County Paving Project. The County will have a paving project this year on Osborne Road east of Central Avenue. County will provide schedule information when they have one.

Please contact Phil Carlson, Peter Allen, Bruce Paulson, or me if you have questions or require additional information.