## Wastewater Upgrades (1)

Project consists of designing and constructing upgrades to the wastewater treatment plant and collection system. More information can be found online at <a href="http://ci.stevenson.wa.us/cleanwater/">http://ci.stevenson.wa.us/cleanwater/</a>.









Tetra Tech \$423k

CSI \$57k

Wallis Eng. \$2.7M

Crestline Const \$1.8M

WWTP Design 100%
Rock Creek Des. 100%
Cascade Des. 100%
Main D Des. 100%
Remaining LS Des 20%
Rock Creek Const. 0%
Cascade Const. 0%
Main D Const. 0%
WWTP Const. 0%

### \$1.7M Spent to Date:

\$350k Sewer Plan \$50k 2018 Sampling \$58k Value Planning \$67k Feas. Study \$52k Imm. Imp. \$6k Funding Apps. \$1.1M Design \$15.8M Future Budget: \$800k Design Remaining \$9.6M WWTP Const \$300k Main D Exte. \$5.1M Collection Sys.

#### \$17.5M Approx. Total

\$50k CERB Grant \$1.4M DOE Loan \$575k DOE Forg. Loan \$4M EDA Grant \$873k USDA Loan \$9.9M DOE Loan \$660k Sewer Fund

# Wastewater Upgrades Timeline (1)

**Current Project Status:** 

2022

Today

2023

2023

### Main D Extension Bids due February 16<sup>th</sup> at 2pm WWTP Bids due March 30<sup>th</sup> at 2pm Rock Creek LS and Cascade Interceptor construction will begin April 2022. Open request to EDA to move construction of Kanaka, **Sewer Plan Update** Cascade and Fairgrounds PS to 2023. Value Planning Change Order #2 Request for Coll. Sys. Phase 1 in process **Additional Sampling** 3 of 7 WWTP Equipment Contracts underway Feasibility Study **EDA & USDA Funding Application-Coll. Sys.** WWTP, Main D, Rock Creek PS & Cascade Design Immediate Improvements Rate Study Kanaka, Cascade & Fairgrounds PS Design Rock Creek PS & Cascade Const. Main D Extension Construction-Bids Main D Extension Construction-Under Contract Main D Extension Construction WWTP Construction-Bids WWTP Construction-Under Contract **WWTP Construction** Kanaka, Cascade & Fairgrounds PS Const.

2020

2021

2016

2017

2018

2019