

Sweeny Major Projects

February Update.

Ave A sewer: Progress is moving forward. There were a couple of delays this week due to damaging existing utilities. The project is still on schedule.

Main Street Water: We have a project walk through scheduled for Thursday to walk the entire project and start developing a punch list. The pavement repairs and sidewalks will not be completed yet but we are trying to get ahead on the punch list before the construction team leaves and the repair team moves in. All of the customer service connections should be completed by the Council Meeting time. There are still a few connections to be made to the existing main lines.

Animal Shelter: We have a plan on the agenda that I feel needs to be approved moving forward to help protect both the City and BAAB once we complete the new shelter. I have also been developing a plan for the shelter and believe we have it to a point of being able to provide a building dried in with drains and electrical for close to the \$50,000. BAAB will need to figure out the cages at that point.

Natural Gas: As I feared with the staff we have there has not been any progress in installing any new lines. I have filed a report with the RRC for an extension to see what we can do moving forward.