Capital Projects & Debt Update

March 17, 2025



Capital Improvement Program Update



Capital Improvement Program Summary

- The CIP is the City's long-term plan for major infrastructure projects.
- 5-Year CIP updated and adopted every year.
 - Current CIP is for FY 2025 to FY 2029.
 - FY 2025 Capital Projects Budget reflects programmed expenditures for 1 year of the CIP.
- Funding comes from a variety of sources.
- Rolling debt program and need to issue new debt each year over the next few years.

Capital Improvement Program Summary

• FY 2025:

- 28 active CIP projects
- Expected spend of \$89 million

| | FY 2025 | FY 2026 | FY 2027 | FY 2028 | FY 2029 |
|------------------|--------------|--------------|---------------|-------------|---------|
| Police | \$243,447 | \$0 | \$0 | \$0 | \$0 |
| Parks | \$1,047,173 | \$0 | \$0 | \$0 | \$0 |
| Streets | \$7,214,293 | \$16,551,225 | \$16,945,625 | \$3,862,489 | \$0 |
| Water | \$27,723,442 | \$10,428,638 | \$255,000 | \$255,000 | \$0 |
| Wastewater | \$47,393,377 | \$22,263,624 | \$13,499,000 | \$0 | \$0 |
| Combined Utility | \$1,810,000 | \$0 | \$0 | \$0 | \$0 |
| Gas | \$448,841 | \$0 | \$0 | \$0 | \$0 |
| Facilities | \$3,500,000 | \$14,500,000 | \$70,000,000 | \$0 | \$0 |
| TOTAL | \$89,371,573 | \$63,743,487 | \$100,699,625 | \$4,117,489 | \$0 |



Baker Drive Water Plant

Project Description

Construction of a new water well at the site of the previous Baker Drive well to add system capacity. Project includes demo of existing facilities, drilling of new well, and construction of new ground storage tank.

| Budget | Contracts Issued | Status | Est. Completion Date |
|--------------|---|--------------------|----------------------|
| \$10,679,700 | Design: \$1,849,087 Construction: \$8,848,597 Total: \$10,697,684 | Under Construction | Summer 2026 |

Project Update

Design Engineer: Freese & Nichols, Inc.

Construction: IECONI

Construction Management: COT; Freese & Nichols, Inc.

City Council awarded the construction contract to IECONI on November 18, 2024. Preliminary site activities started on February 24, 2025.

Demo of existing elevated storage tank began on March 3.



East Water Plant

Project Description

Construction of a new water well on Lizzie Lane as recommended in the Water Master Plan to add system capacity.

| Budget | Contracts Issued | Status | Est. Completion Date |
|--------------|--|---------------------|----------------------|
| \$19,546,000 | Design: \$2,616,124 Construction: PENDING Total: \$2,616,124 | Procurement Pending | Fall 2026 |

Project Update

Design Engineer: Freese & Nichols, Inc.

Construction: TBD

Construction Management: COT; Freese & Nichols, Inc.

The Request for Proposal for the project began advertisement on March 5, 2025, with responses due to the City on March 20, 2025.

Contract for construction will be presented to City Council for approval on April 21, 2025.



FM 2920 Lift Station Consolidation

Project Description

Construction of a new water well on Lizzie Lane as recommended in the Water Master Plan to add system capacity.

| Budget | Contracts Issued | Status | Est. Completion Date |
|--------------|---|--------------------|----------------------|
| \$15,474,100 | Design: \$2,236,767 Acquisition: \$133,723 Construction Phase 1: \$5,284,287 Construction Phase 2: PENDING Total: \$7,654,777 | Under Construction | Spring 2026 |

Project Update

Design Engineer: Freese & Nichols, Inc. **Construction Phase 1**: Pate Garver

Construction Phase 2: TBD

Construction Management: COT; Freese & Nichols, Inc.

City Council awarded the Phase 1 construction contract to Pate Garver on January 20, 2025. Preliminary site activities started on February 24, 2025, including surveying and clearing as we finalize the remaining easement acquisitions.

South Wastewater Treatment Plant

Project Description

Construction of a new water well on Lizzie Lane as recommended in the Water Master Plan to add system capacity.

| Budget | Contracts Issued | Status | Est. Completion Date |
|--------------|--|--------------------------------------|----------------------|
| \$70,432,404 | Design: \$6,034,784 Construction GMP 1: \$9,304,330 Construction GMP 2: PENDING Total: \$15,339,114 | Final Design & Under Construction | Winter 2027 |

Project Update

Design Engineer: Freese & Nichols, Inc.

Construction, GMP 1: Webber Waterworks, LLC

Construction, GMP 2: TBD

Construction Management: COT; Freese & Nichols, Inc.

City Council awarded a contract for Guaranteed Maximum Price (GMP-1) to Webber Waterworks, LLC for the procurement of required equipment on February 3, 2025.

The consultant and staff have completed GMP-2. The Request for Proposals will be released for bidding on March 13, with responses due on April 17, 2025. Following review, GMP-2 contract is pending Council approval on June 25, 2025.

Debt Service & Issuance Update



Debt Service Update

- \$30 million new issuance planned for FY 2025.
 - Addresses critical infrastructure needs per the adopted multiyear CIP and debt plan.
 - Additional debt issuances are still needed to complete major projects.
- High priority projects are the focus.
- Additional TEDC contribution beginning in FY 2025 for SWWTP.




High Priority Projects & Debt

CO Issuance Schedule

| | | FY 2023 | FY 2024 | FY 2025 | FY 2026 | FY 2027 |
|-------------------------------------|--------------|--------------|--------------|--------------|--------------|--------------|
| <u>Projects</u> | Total Cost | 2022 COs | 2023 COs | 2025 COs | 2026 COs | 2027 COs |
| Streets | | | | | | |
| North Sycamore St. Parking | \$614,525 | | \$614,525 | | | |
| North Elm St. Parking | \$885,475 | | \$885,475 | | | |
| Water | | | | | | |
| Pine Street EST Rehabilitation | \$293,276 | \$293,276 | | | | |
| Well No. 2 Rehab | \$550,000 | \$550,000 | | | | |
| East Water Plant | \$19,046,000 | \$3,106,000 | | \$9,861,000 | \$6,574,000 | |
| Baker Drive Water Plant | \$10,179,000 | \$5,541,276 | \$4,637,724 | | | |
| Telge Easement Acquisition | \$1,500,000 | \$1,500,000 | | | | |
| Wastewater | | | | | | |
| FM 2920 Lift Station Consolidation* | \$15,394,100 | \$9,009,100 | \$4,885,000 | | | |
| South WWTP Expansion* | \$70,434,457 | | \$16,567,276 | \$20,139,000 | \$21,198,081 | \$11,965,100 |
| Planned CO Issuance | | \$20,005,376 | \$27,590,000 | \$30,000,000 | \$30,000,000 | \$30,000,000 |
| Assigned to Projects | | \$19,999,652 | \$27,590,000 | \$30,000,000 | \$27,772,081 | \$11,965,100 |

*Additional funding from another source

Total Debt Service Projections



Tax Rate Impact Projection

| | FY 2025 | FY 2026 | FY 2027 | FY 2028 | FY 2029 | |
|---------------------------------|--------------|--------------|--------------|--------------|--------------|--|
| Projected Debt Issuance | \$30,000,000 | \$30,000,000 | \$30,000,000 | \$20,000,000 | \$0 | |
| Projected Debt Service Payments | \$6,779,535 | \$8,206,090 | \$10,016,836 | \$11,602,732 | \$12,354,338 | |
| Projected Tax Rate | | | | | | |
| Projected Total Tax Rate | 0.336365 | 0.328420 | 0.341168 | 0.358123 | 0.353042 | |

Current Assumptions:

- Planned issuances of level debt service, 30-year debt at 4.5% interest.
- 6% annual growth in taxable values.
- No significant statutory changes to tax rate calculation.
- Additional TEDC contribution of \$1M starting in FY 2025.
 - Additional Enterprise Fund contribution starting in FY 2026.

2025 CO Issuance

- \$30M certificates of obligation issuance (3rd of 5 planned issuances for priority projects).
 - Funding allocated for water/wastewater projects.
- Notice of Intent scheduled for April 21, 2025.
- Delivery of proceeds in July 2025.



Questions?



Background

2022

- The City initiated a long-term program to invest in critical infrastructure projects, first major debt issuance for identified infrastructure projects.
 - \$20M certificates of obligation issued
- Initiated updates to the Water and Wastewater Master Plans.

2023

- Adopted updated Water and Wastewater Master Plans and impact fees.
- Initiated Parks Master Plan, Drainage Master Plan, and Gas Master Plan.
- Initiated utility rate study.
- Purchased property for facility needs.
- Adopted the comprehensive Capital Improvement Program (CIP), outlining the next 5 years for capital investment.
- Issued second debt issuances for major water/wastewater projects.
 - \$30M certificates of obligation issued

Background

2024

- Adopted Parks & Trails Master Plan.
- Completed Phase 1 of Gas Master Plan, initiated Phase 2.
- Awarded CPF Grants for major drainage/road projects.
- Adopted updated CIP for FY 2025 to FY 2029.
- Adopted multi-year utility rate study and plan.
- New agreement with TEDC for additional debt service contribution.

2025

- Will complete Drainage Master Plan.
- Purchase of additional property for facility needs.
- Invited to apply for GLO-DRRP grant.
- Planned additional \$30M issuance.

Active Projects: Parks & Facilities

| Project | Budget | Contracts Issued | Status | Est. Completion Date |
|---|-------------|------------------|----------------------|-------------------------|
| Matheson Park Improvements, Phase 1 | \$2,370,000 | \$2,370,000 | Complete | April 2025 |
| Matheson Park Improvements, Phase 2 | \$878,819 | \$878,819 | Under Construction | May 2025 |
| Juergens Park – Louie's Together Playground | \$856,289 | \$843,904 | Complete | October 2024 |
| Malone Evidence Lot | \$357,279 | \$348,279 | Under Construction | March 2025 |
| New City Facilities* | \$6,500,000 | \$6,009,105 | Property Acquisition | TBD |



Active Projects: Streets & Drainage

| Project | Budget | Contracts Issued | Status | Est. Completion Date |
|--|-------------|---------------------|---------------------------------|-------------------------|
| FM 2920 Reconstruction | \$8,659,700 | \$147,211 | Design | Winter 2029 |
| Alley Improvement Project, Phase 1 | \$1,890,300 | \$1,890,300 | Project Close Out | February 2025 |
| Alley Amenities (TEDC) | TEDC Funded | TEDC Funded | Contract Pending | August 2025 |
| Baker Street Sidewalks | \$324,860 | \$233,245 | Construction Pending | July 2025 |
| N. Sycamore Parking Lot | \$614,525 | \$520,396 | Construction Pending | July 2025 |
| North Star Drainage Improvements | \$360,000 | \$198,820 | Under Construction | May 2025 |
| Anna St. Drainage Improvements | \$131,800 | \$131,800 | Construction Pending | September 2025 |
| Southmore Drainage Improvements | \$105,000 | \$97,626 | Complete | September 2024 |
| N. Elm St. Parking | \$885,475 | \$3,000 | Engineer Procurement Pending | TBD |
| S. Persimmon & Timkin Street Improvements* | \$2,000,000 | None | Grant Administrator Procurement | TBD |
| N. Cherry St. Storm Sewer Improvements | \$3,247,300 | None | Grant Administrator Procurement | TBD |
| Carrell & Lovett Storm Sewer Improvements | \$2,857,000 | None | Grant Administrator Procurement | TBD |
| Cherry Laurel Storm Sewer Improvements | \$47,775 | None | Creation | TBD |

Active Projects: Utilities

| Project | Budget | Contracts Issued | Status | Est. Completion Date |
|------------------------------------|-------------|------------------|----------------------------|-------------------------|
| Grand Parkway EST | \$5,680,550 | \$5,680,550 | Under Construction | April 2025 |
| W. Hufsmith 16" Water Line | \$2,556,382 | \$351,348 | Design | December 2025 |
| Well No. 5 Rehab | \$457,000 | \$387,160 | Complete | February 2025 |
| Well No. 2 Rehab | \$550,000 | \$440,560 | Project Close Out | March 2025 |
| SH 249 16" Water Line | \$4,626,993 | \$448,420 | Design | September 2026 |
| Oak & Clayton Water Line – Phase I | \$1,160,000 | \$140,000 | Design | January 2026 |
| Rudolph Road Sewer Extension | \$200,000 | \$195,843 | Under Construction | May 2025 |
| SCADA | \$431,700 | \$435,689 | Implementation Pending | December 2025 |
| Telge Easement | \$1,500,000 | None | Pending with Harris County | TBD |
| Cherry St. Gas Main | \$458,200 | \$455,498 | Under Construction | May 2025 |

