

February 2023 Public Works Narrative Tasks

ENGINEERING 2023

Lincoln Street (17th St to 22nd St) Reconstruction (Contract 2-2023)

- Plans submitted for DNR approval in September
- Staff preparing final plans for February Bidding
- Public Information Meeting held Jan. 25, 5:30 p.m.
- Prepared Preliminary Assessment Resolution for January Council Meeting - Approved
- Bid received February 14, 2023
- Bid awarded to Mammoth Construction at the February 20, 2023 Council Meeting
- Contract documents prepared and forwarded to Mammoth Construction
- Prepared Assessment Engineer's Report including Assessment Role in Preparation of Public Hearing

Zlatnik Drive (17th to Pierce St) Resurfacing (Contract 1-2023)

- Planned for 2023 construction
- Early 2023 construction expected
- Prepared Preliminary Assessment Resolution for January Council Meeting - Approved
- Preparing plans and bid package for a late March bid opening

Lincoln Avenue Private Side Laterals / Services (Contract 3-2023)

- Prepared bid documents for March bid opening

Lead water services and Sanitary Sewer lateral Replacement (2022)

- Project was bid February 23, with Essential Sewer & Water being the low bidder
- Contractor started work on other laterals August 1. Substantial completion of 52 service replacements October 5
- Expect to replace other services as needed, and as requested, early Spring, 2023
- Attempted to solicit interest in property owners to receive \$2,500 grant to replace lead water service in January and February with little success.

17th Street Reconstruction

- Limits from East Street to Zlatnik Drive, and East Park Street to Jefferson Street
- Project was bid on February 23, with low bid from Jossart Bros. Construction
- Construction started July 25.
- Substantial completion and roadway opened to traffic Nov. 22
- Spring punch list items remain including terrace restoration and tree planting

Eggers Pond, (near 20th St & East River St)

- City staff and consultant continue to work on project coordination
- Contract was bid June 2, 2021, with Superior Sewer & Water being the low bidder.
- Street paving on 20th Street completed in November
- Punch list items remain for early 2023
- Consultant working on final Close-out documents with WDNR (Cont'd into February)

Street Improvement Grants

- Staff submitted additional applications in early June for street improvement grants for years 2023-2027.
- DOT notified City of grant for resurfacing Emmet Street (17th to 22nd)
- Work would be scheduled for 2025.
- Prepared memo to Council to deny the authorization to execute the SMA due to significant cost overrun concerns.

