

**SEPTEMBER 15, 2025**  
**WEST MONROE CITY COUNCIL MEETING**  
**ENGINEERING UPDATE**  
**L&A, INC. PROJECT NO. 25E038.00**

**Kiroli Walk Trail Improvements**

- Benchmark Construction Group is under construction. Tentative substantial completion date is end of October 2025.

**Sunshine Heights Drainage Improvements**

- Kepper Trucking & Dirt Contracting is the low bidder
- Mobilized September 2, 2025

**Downtown Utility Survey & Preliminary Engineering**

- Coordinating with companies for TV camera footage of drainage pipe

**Constitution Drive Improvements**

- Amethyst Construction is the contractor
- Construction began September 2, 2025

**Downing Pines Road: Roundabout at Mane Street**

- State Project Number H.016019
- LDOTD in process of advertisement for consultant procurement, consultant submissions are due September 10, 2025.

**Cotton Street Sidewalk & Street Improvements**

- Bridge Street to Wood Street
- Coordinating with companies for TV camera footage of drainage pipe and sewer services

**Cotton Street Water & Sewer Utility Improvements**

- Pine Street to Wood Street
- DRA Funded Project (SEDAP) LA-7333
- Coordinating with companies for TV camera footage of drainage pipe and sewer to verify sewer services along Cotton Street from Natchitoches to Wood