

MARCH 18, 2025
WEST MONROE CITY COUNCIL MEETING
ENGINEERING UPDATE
L&A, INC. PROJECT NO. 25E038.00

Kiroli Walk Trail Improvements

- Benchmark Construction Group is under construction

Sunshine Heights Drainage Improvements

- Response letter to State comments transmitted March 17. Anticipate State authorization to advertise for bids within two weeks

North 3rd Street Improvements

- Substantially complete

City Street Evaluation & Report

- Final report is complete & submitted

West Monroe Sports Complex Additional Parking

- Preliminary plans are complete

Downtown Utility Survey & Preliminary Engineering

- Draftsman processing topographic survey data
- Electrical designer has prepared initial drawings for existing electrical, communications, cameras, signals, and street lighting utilities

Constitution Drive Improvements

- Commercial Parkway to Short Constitution Drive
- DRA funded Project (CIF) LA-7332
- Under design, anticipate final design complete the week of March 31 & submit to funding agency for review

Cotton Street Water & Sewer Utility Improvements

- Pine Street to Wood Street
- DRA Funded Project (SEDAP) LA-7333
- Topographic survey in progress, draftsman processing survey data

Downing Pines Road: Roundabout at Mane Street

- State Project Number H.016019
- Preparing proposal for topo survey, design, environmental, and right-of-way maps

Cotton Street Sidewalk & Street Improvements

- Geotechnical engineering field work is complete
- Topographic survey field work is partially complete
- Draftsmen are processing field data