

JULY 2, 2024
WEST MONROE CITY COUNCIL MEETING
ENGINEERING UPDATE
L&A, INC. PROJECT NO. 24E038.00

Kiroli Walk Trail Improvements – City Project No. C22002

- Preparing Construction Plans for walking trail portion, plans are approximately 90% complete, submit to State office soon
- Tennis Court portion of the project bid May 14 & Ryan Watson Construction was the low Base Bid at \$120,000. State office has approved moving forward with construction

Sunshine Heights Drainage Improvements – City Project No. C22024

- Preparing construction plan set, plans are approximately 75% complete

Natchitoches Street Cross Drain Replacement – City Project No. C23007

- Substantially complete

North 3rd Street Improvements – City Project No. C23013

- Bentz Construction Group low bidder at \$514,586.20
- Contractor getting Contract, bonds & insurance back to the City. Anticipate late July/Early August construction start

Stella Street Gravity Sewer Main Rehabilitation (710 Stella Street, near J Russell)

- Plans are complete & the estimated construction cost is \$127,000
- On hold waiting for pipe bursting contractors

Gulpha Drive Ditch Stabilization

- Working on plan and estimating costs for ditch stabilization options

Downing Pines Roadside Ditch Stabilization

- Working on plan and estimating costs for ditch stabilization options

Sewer Point Repair at South 5th Street Intersection with Coleman Avenue

- Amethyst Construction was low bidder at \$139,561.00
- Held preconstruction conference today, Construction begin July 8

City Street Evaluation & Report

- Inspecting streets for updated evaluation

Class Street Sewer Lift Station

- Preliminary engineering, discussions with public works

Otis Street Fire Station Driveway Repair

- Preliminary field survey/LA One Call, Preliminary engineering & discussions with public works