

OCTOBER 3, 2023
WEST MONROE CITY COUNCIL MEETING
ENGINEERING UPDATE
L&A, INC. PROJECT NO. 23E038.00

Sunshine Heights Drainage Improvements – City Project No. C22024

- T. Baker Smith's utility work is complete
- L&A Contract still under review with the State office

Kirolu Dog Park

- Construction substantially complete. Inspection scheduled for October 12.

Natchitoches Street Cross Drain Replacement

- Plans under design

Mane Street Cross Drain Repair

- Construction scheduled to begin October 9

North 3rd Street Improvements

- Plans under design

Class Street Cross Drain Replacement

- Change Order No. 1 on October 3 agenda for water main relocation after conflict discovery during initial excavation.
- 2 inch gas main conflict also discovered & we are in communication with utility owner for their utility relocation. Schedule pending for their relocation.