

## Westwood Public Works

To: Governing Body  
From: John Sullivan, Director of Public Works  
Date: May 5, 2025  
Re: Monthly Status Report

---

- CCLIP funding: The project plans are being developed.
- Storm Debris Removal: I learned today that the Kansas Department of Emergency Management is reviewing the application. I answered a question for them today. We are still under review.
- Public Works Replacement Vehicle: This truck is complete.
- Repairs to Signals, W. 47<sup>th</sup> Street and W. 47<sup>th</sup> Place and Rainbow: The parts are ordered and will be installed as soon as they are received.
- Mission Road Project, 2025: We had a pre-construction meeting last week. We are expecting the gas project to finish up in the next 3 weeks. The water main replacement is expected to be completed by May 28<sup>th</sup>. The construction project will begin on May 28<sup>th</sup>. I expect the project to begin with the stormwater construction in Roeland Park and the very small project in Westwood will begin first.
- W. 47<sup>th</sup> Place Complete Street Project: We are awaiting the funding agreement for the CID 2 funds. Once we have them we will begin the design in earnest.