

Westwood Public Works

To: Governing Body
From: John Sullivan, Director of Public Works
Date: October 8, 2024
Re: Monthly Status Report

- CCLIP funding: The Unified Government of Kansas City Kansas/Wyandotte County is developing the interlocal agreement for this project.
- Storm Debris Removal: This project is complete. We have been asked to provide some additional information with respect to the final disposal of the wood waste from the tree removal by our contractor. This has been submitted to the EPA and we are awaiting a decision.
- Stone wall damage and light pole damage: I have the replacement Medalion, and we will be installing it.
- Public Works Replacement Vehicle: I still have the warning lights to install.
- Street Light Replacement, Belinder Court & Booth: These will be installed with a future project.
- Repairs to Signals, W. 47th Street and W. 47th Place and Rainbow: On May 19th the Video detection system associated with these intersections was struck by lightning destroying a camara, video detection controller, load switch and 4 pedestrian push buttons at W. 47th Place. We currently have working signals and video detection, but we do not have correctly working push buttons at the intersections. Currently all the ped signals are on continuous call until we receive the parts needed to place the buttons in operation. This may take up to 60 days to receive the parts to finish this project.
- Street Light Pole Knockdown, 4700 Rainbow Blvd.: We have successfully applied for and received reimbursement for the damaged light pole and our labor to install the pole and light fixture from the insured's insurance company. We have ordered the light pole and fixture and will install once received.
- Streetlights out around the Woodside Village Development: This project is complete.
- Street Striping: We will try to complete some key areas in the coming week.
- Void under street: We have attached this project to a Mission Woods Project and should see this complete in the coming weeks.
- Rapid Flash Pedestrian Signal at W. 47th Street and Fisher: A tractor trailer loaded with

asphalt paving equipment tried to make a right-hand turn from Fisher onto W. 47th Street and destroyed the entire signal and the pole base to the streetlight. I am working with the insurance company of the truck driver to make repairs. It has taken some time to get a police report from KCK.