

Westwood Public Works

To: Governing Body
From: John Sullivan, Director of Public Works
Date: June 9, 2026
Re: Monthly Status Report

- CCLIP funding: The project has been bid with Realm Construction the low bidder at \$317,426.00. At the request of the Unified Government, we will not start construction till after the World Cup is complete or after July 18, 2026.
- WaterOne Main Replacement, W. 47th & Rainbow Blvd.: WaterOne is expected to be complete with the main replacement on June 12th. This will include the curb & gutter replacement and sidewalk ramp and sidewalks.
- W. 47th Place Complete Street Project: After meeting with the Gas and WaterOne folks they have determined that they need to replace the mains on W. 47th Place. There timing for both of these projects will make it impractical to construct road improvements in 2026. I plan to bid for this project in December/January timeframe for construction beginning in early 2027. I am working on securing our CARS funding to that timeframe. The gas co. and the water utility will perform their replacements in October/November of this year.
- W. 50th Street, Belinder Ave. to Mission Rd. & W. 51st Street Belinder Ave. to Mission Rd.: As with the W. 47th Place project both the water and gas utilities are planning to replace mains and services on the W. 50th Street project. The Water District was to start yesterday on the main replacement, and the gas utility is to start in two weeks. We are putting the project out for bid on Monday of next week, with a bid opening on June 30th. I expect the project bid will be considered at the July Council Meeting.
- Outdoor Warning Siren Relocation: The easement documents will be on the June 22nd School Board agenda for consideration and approval. If approved, we will schedule the construction.
- Concrete Repairs Various Locations: I prepared a list of locations that need sidewalks, curb & gutter and driveway approach repairs throughout the city. I will be bringing into a future Meeting a request to accept a bid.