

To: Governing Body  
From: John Sullivan, Director of Public Works  
Date: October 10, 2023  
Re: Monthly Status Report

---

- W. 47<sup>th</sup> Street Project: We are anticipating a late October completion for construction. We are awaiting the BPU to install the wire from the overhead power to the meter. I do not have firm date as to when this will be accomplished. The landscaping has began with the planting areas being prepped this week and plants going in on our side next week.
- 2023 F-550 and Equipment: I have been given a build date of this week. Hopefully we will see the truck in a few weeks.
- CCLIP funding: Our project has been funded. This includes work on the replacement of the concrete intersection at W. 47<sup>th</sup> Street and Rainbow. We will not have any City funds in this project. Project will be in 2026.
- Storm Debris Removal: After meeting with FEMA it appears that we may be able to recover some of our costs associated with the two storms. I will have more on this once we have gone through the formal request process.
- Electrical Service at the Fountain, 47<sup>th</sup> & Mission: This project is complete with the exception of replacing the sidewalk that has to be replaced and some sod restoration.
- Stone wall damage: We had a vehicle accident at W. 51<sup>st</sup> Terrace and Belinder Avenue that resulted in damage to the stone wall on the corner. I have submitted a claim with the drivers insurance for the repairs. They are balking at the cost of the stone wall repair. I am still pushing for a resolution to the claim.
- Stone wall damage and light pole damage: This claim has been paid. Stone work has started and the new medallion is ordered.