

CITY OF WILLARD
INTERNAL MEMORANDUM

DATE: September 3, 2025

TO: Mayor Smith and BOA

FROM: S. D. Bodenhamer

RE: Sanitary Sewer Project Status

COMMUNITY FUNDING PARTNERSHIP (94 Lift Station and Force Main)

Status of components:

- Bidding
 - The bidding process is going well with no major concerns.
 - Currently 15 Contractors have obtained plans and specifications, which is a higher-than-normal response, with a high interest in the project. Hopefully this will result in competitive bids.
 - Plans and specifications have been obtained by 7 product suppliers.
 - An addendum to the plans and specifications has been issued to address some minor product/procedure concerns by contractors and suppliers.
 - Bid opening is scheduled for September 17.

MEADOWS CONNECTION TO CITY OF SPRINGFIELD

Status of components:

- Up sizing of gravity trunk main.
 - Allgeier Martin has been in communication with the Missouri Department of Natural Resources regarding the upsizing of the gravity main from 12-inch to 15-inch diameter. They have given verbal approval and agreed that the upsizing of the gravity main can be indicated on the “as-built” plans. We expect written confirmation in the near future.
 - Plans and specifications reflecting the up sizing of the gravity main have been completed. Any further action regarding the Meadows Connection is on hold during the bidding process for the 94 Force Main and Lift Station improvements.