

CITY OF WILLARD
INTERNAL MEMORANDUM

DATE: August 25, 2025

TO: Mayor Smith and BOA

FROM: S. D. Bodenhamer

RE: Sanitary Sewer Project Status

COMMUNITY FUNDING PARTNERSHIP (94 Lift Station and Force Main)

Status of components:

- Bidding
 - The bidding process is going well with no major concerns.
 - Currently 13 Contractors have obtained plans and specifications, which is a higher-than-normal response. Hopefully this will result in competitive bids.
 - Plans and specifications have been obtained by 6 product suppliers.
 - An addendum to the plans and specifications may be issued to address some minor product concerns by suppliers.
 - Bid opening is scheduled for September 17.

MEADOWS CONNECTION TO CITY OF SPRINGFIELD

Status of components:

- Up sizing of gravity trunk main.
 - Allgeier Martin has been in communication with the Missouri Department of Natural Resources regarding the upsizing of the gravity main from 12-inch to 15-inch diameter.
 - Up dating of plans and specifications reflecting the up sizing of the gravity main is on hold during the bidding process for the 94 Force Main and Lift Station improvements.