

CITY OF WILLARD
INTERNAL MEMORANDUM

DATE: January 13, 2025

TO: Mayor Smith and BOA

FROM: S. D. Bodenhamer

RE: Sanitary Sewer Project Status

COMMUNITY FUNDING PARTNERSHIP (94 Lift Station and Force Main)

Status of components:

- Received payment of our second reimbursement request with USEPA.
- Design of force main, lift station modification, erosion control and electrical are 90% complete.
- Reviewing materials of construction and costs for force main.
- All plans and specifications should be completed by the end of January.

MEADOWS CONNECTION TO CITY OF SPRINGFIELD

Status of components:

- Responded to comments regarding Construction Permit application from the Missouri Department of Natural Resources. We expect the issuance of the permit soon.
- MDNR land disturbance permit obtained.
- License agreement with the Springfield Airport Board has been executed and recorded.
- The City of Springfield review completed and accepted our plans with one minor change regarding easement.
- Plans awaiting Greene County Environmental comment or acceptance.
- Easement negotiations with the major landowners are in progress. Some title work is still required.