

**DSA PROJECT STATUS
CITY OF YOUNGSVILLE
October 2024**

1. **Wastewater Treatment Plant (WWTP) Upgrade:** We open bids on this project on November 13.
2. **Sanitary Sewer Collector Pump Stations and Upgrades:** This entails the upgrading Pump Station #4 on Iberia Street, which has obsolete equipment and is located in the floodway. Bid was awarded to LA Contracting Enterprise. The Notice to Proceed has been issued; construction should start at the beginning of December. The construction of the upgrade of Pump Station #3 on Young Street was awarded to Southern Constructors. Construction should begin in January.
3. **New Water Treatment Plant:** The contract for this work was awarded to NCMC, LLC. Earthwork and piping work for the ground storage tank are being completed. Piping, drainage work, and the construction of the ground storage tank will continue this month.
4. **Sugar Mill Pond Pump Station Upgrade:**

To serve the planned growth in Sugar Mill Pond, the capacity of this pump station must be increased, since existing capacity was utilized by developments outside of Sugar Mill Pond. The survey is complete and design is underway for this first phase of this project.
5. **Fortune Road Pavement Preservation Project:** DOTD has all documents necessary to proceed to bidding. We have not yet been provided with the bid date.
6. **Water Line Interconnections:** This project entails constructing water line connections to allow the new water plant to serve the southern parts of the City. This funding is through Capital Outlay. The plans have been submitted to the Louisiana Department of Health for permitting.
7. **Pump Station #5 Upgrade:** This project entails upgrading Pump Station #5 on the Youngsville Highway across to handle sewer flow from new developments in this area. Design has begun; DSA is evaluating options for upgrading this pump station.