

# ITEM REPORT UTILITIES COMMISSION

Agenda Date: 12/4/2024 Agenda Section: Information Only

**Department Origination: Public Works** 

Agenda Item: 2024 CSAH 77 Utility Improvements Project Monthly Project Update, Municipal Project

No. 4118

Approval Required: No Action Required

#### **BACKGROUND**

The following work was completed since the last update:

The Contractor has completed all underground construction and restoration except for the area across
the property the City is still working to secure an easement on. The project has been stabilized and work
will be suspended until the easement obtained.

Change Order No. 1 is presented for approval in the amount of \$4,656.70 for extensions used to adjust hydrants to the proper grade. The change order revises the contract amount from \$551,053.20 to \$555,709.90.

Partial Pay Estimate No. 2 is presented for approval in the amount of \$79,864.86. The payment includes all work completed between the October 25, 2024, and November 21, 2024, along with Change Order 2 in the amount of \$4,656.70.

The original project budget was \$852,499.27. Current expenditures, with Change Order 1 and Pay Estimate 2, are \$634,347.85. Projected final project cost is currently estimated at \$843,458.90 which leaves \$9,040.37 left in contingencies in the project budget.

EXPENSE ITEM	ORIGINAL PROJECT	CURRENT PROJECT	PROJECTED FINAL
	BUDGET	COSTS	PROJECT COSTS
CONSTRUCTION (UNIT PRICES)	\$551,053.20	\$478,715.40	\$577,461.45
CONTINGENCIES	\$55,105.32		
CHANGES			
CHANGE ORDER 1		\$4,656.70	\$4,656.70
FUTURE CHANGES			\$15,000.00
ENGINEERING			
PRIOR ENGINEERING	\$11,265.75	\$11,265.75	\$11,265.75
2024 FEASIBILITY REPORT UPDATE	\$7,500.00	\$7,500.00	\$7,500.00
DESIGN AND BIDDING	\$56,100.00	\$56,100.00	\$56,100.00
CONSTRUCTION SERVICES	\$83,320.00	\$36,955.00	\$83,320.00
FINANCE, ADMIN & OTHER COSTS	\$29,375.00	\$29,375.00	\$29,375.00
PERMITS	\$460.00	\$460.00	\$460.00
PROPERTY ACQUISITION	\$58,320.00	\$9,320.00	\$58,320.00
TOTALS	\$852,499.27	\$634,347.85	\$843,458.90

#### **FINANCIAL IMPLICATIONS**

Click or tap here to enter text.

### **STAFF RECOMMENDATIONS**

Click or tap here to enter text.

## **COUNCIL ACTION REQUESTED**

Click or tap here to enter text.