



ITEM REPORT UTILITIES COMMISSION

Agenda Date: 8/5/2026
Agenda Section: Information Only

Department Origination: Public Works

Agenda Item: Whiskey Creek Pedestrian Bridge Inspection Project Monthly Update

Approval Required: No Action Required

BACKGROUND

The City Council approved City Staff for obtaining quotes for the rehabilitation project at the March 19th, 2024 City Council meeting. The quote obtained did not fit in the proposed budget and the project was put on hold. In January, 2026, Widseth sent the Quote Package to 8 local contractors with 6 Contractors responding within the specified time frame. Anderson Brothers was the low quoter selected by the City Council at the February 17th City Council meeting. A preconstruction meeting was held on May 27th and Anderson Brother was able to start working on the abutments in June.

The southern abutment was able to have the decayed concrete removed down to solid concrete. The northern abutment was taken down approximately 1.5' with no solid concrete observed. A drill was used to drill into the concrete another 8" and it did not seem there was solid concrete to be found. Anderson Brothers was put on hold and Widseth reviewed with City staff to come up with 4 possible options to resolve the issue.

At the July 21st City Council meeting the Council authorized a change order to remove and replace the north abutment and amending the project budget. Widseth has reviewed with Anderson Brothers and construction will start again over the next couple weeks.

FINANCIAL IMPLICATIONS

STAFF RECOMMENDATIONS

COUNCIL ACTION REQUESTED