



Staff Report

TO: City Council
FROM: Elizabeth Gibbs, Community Services Director
DATE: October 6, 2020
SUBJECT: Authorize the Mayor to Execute the Notice of Completion Documents for the City of Beaumont Electric Vehicle Charging Station and Record the Notice of Completion Documents with the Riverside County Clerk Recorder's Office

Background and Analysis:

On September 17, 2019, City Council awarded a contract to Baker Electric in the not-to-exceed amount of \$371,800 for the design and construction services of three electric vehicle charging stations located in the Beaumont Civic Center parking lot directly across from City Hall.

On September 18, 2020, construction was completed, and the charging stations are now online and open for public use. The total amount paid to Baker Electric was \$311,955, a project savings of \$59,845. Of the remaining amount, \$5,000 will be applied to an outstanding Southern California Edison invoice for work related to this project. City staff estimates that this project will be closed out with final costs being \$54,845 under budget.

Fiscal Impact:

There is no fiscal impact with the recordation of the notice of completion documents.

Recommended Action:

Authorize the Mayor to execute the Notice of Completion documents for the electric vehicle charging station; and direct staff to record them with the Riverside County Clerk Recorder's Office.

Attachments:

- A. Notice of Completion
- B. EV Charging Stations Photo