

TO: Park and Recreation Committee
FROM: Joe Zierden, Public Works Supervisor
RE: Community Garden Update
DATE: 2/13/2025



Background

Items that remain to be acquired and work to be completed

- Compost bin
- Spickets, hoses and spray nozzles
- Yard waste bin
- Plot markers
- Rules sign
- Connect irrigation system
- Install benches
- Arbor installation

Approximately \$2,500 remain from the \$40,000 budgeted amount. If that amount is insufficient to complete the project, additional funds could be sourced from the Park and Recreation 2025 project budget or operation budget.

- 18 - 10' x 18' plots reserved
- 2 - 4' x 8' x 17" plots reserved
- 13 - 4' x 8' x 32" plots reserved