



## Louis Bloch Park Bleachers and ADA Improvements Project Summary

Project Type: Park Improvement

Total Project Cost: \$278,041

Project Timeline: June 2021 - July 2023



### Project Description

The Improvements included demolition of existing concrete and asphalt paving, existing bleachers, drinking fountain and CMU walls. The project installed new reinforced and non-reinforced concrete surfacing, curbs, ramps, temporary security fencing, drinking fountain, bleachers and other related items.

### Project Details and Benefits

- Condition of sidewalks and bleachers had been a safety concern for many years.
- New sidewalks and bleachers benefit all patrons, including those with mobility challenges.
- Additional ADA curb ramps were installed along NE Joy St to improve pedestrian routes to the park.
- Construction was timed and coordinated to minimally affect baseball league.

### Project Funding

Project Phase	Year	General Fund	Total
Design	2022-2023	\$22,695	\$22,695
Construction	2023	\$251,804	\$251,804
Testing	2023	\$3,542	\$3,542
<b>Total</b>		<b>\$278,041</b>	<b>\$278,041</b>
Original Budget Estimate	2022	\$250,000	
2023 Omnibus	2023	\$30,000	



**Before**



**After**