

Capitola City Council

Agenda Report



Meeting: August 22, 2024
From: Public Works Department
Subject: Stockton Bridge Repair Project Completion

Recommended Action: 1) Accept as complete the Stockton Bridge Repair Project constructed by Anderson Pacific Engineering Construction, Inc.; 2) authorize the City Clerk to file and record a Notice of Completion; and 3) authorize the release of the contract retention of \$14,610 as prescribed in the contract.

Background: On November 21, 2023, the City Council approved the plans, specifications, and construction estimate for the Stockton Bridge Repair Project and authorized advertising for construction bids with an approved budget of \$355,000. Following this approval, the project was advertised, and bids were received on December 5, 2023. The lowest responsive bid received was from Anderson Pacific Engineering Construction, Inc. in the amount of \$300,300.

On December 20, 2023, the City Manager approved a construction contract for the Stockton Bridge Repair Project with Anderson Pacific Engineering Construction, Inc. in the amount of \$300,300.

Construction of the project began in May 2023 and was completed in September 2023. Staff has inspected the improvements and has determined that the work has been completed in accordance with the approved plans and specifications.

Fiscal Impact: Funding for the project was allocated through the Federal Emergency Relief (ER) Emergency Opening (EO) program, a collaboration between the Federal Highway Administration (FHWA) and Caltrans Local Assistance (Caltrans LA). The engineering and permitting costs amounted to \$78,000. The final project cost was \$380,000, which is fully reimbursed through the FHWA Emergency Relief EO Program.

Attachments:

1. Notice of Completion

Report Prepared By: Kailash Mozumder, Public Works Project Manager

Reviewed By: Jessica Kahn, Public Works Director; Julia Gautho, City Clerk

Approved By: Jamie Goldstein, City Manager