

EXTENSION OF CONTRACT TIME

TO: Drew Toth DATE: December 15, 2025
Integrated Builds, LLC PROJECT: Hangar Development
1310 East End Avenue GDOT PI T008616
Chattanooga, TN 37412 AP023-9000-45(313) Whitfield

The issuance of a Notice to Proceed was on April 14th, 2025 for the Contract Agreement dated March 27, 2025. In accordance with the agreement, contract time was set at **one hundred eighty (180) calendar days** from the established project start date. The owner previously authorized and extension of contract time for **sixty-five (65) calendar days**. The owner has determined that additional time is warranted and authorizes an extension of contract time for **fifty-three (53) calendar days**. The basis for this extension is described below:

- Additional work was added to the project scope at the request of the owner.
- Severe weather events caused additional delays in the completion of work.

CITY OF DALTON

By: _____
(Signature)

(Printed Name)

(Title)

ACCEPTANCE OF CONTRACT TIME EXTENSION:

Receipt of the above CONTRACT TIME EXTENSION is hereby acknowledged by:

INTEGRATED BUILDS, LLC

this 5 day of February,
20 26,

By: 
(Signature)

Drew Toth
(Printed Name)

Vice President
(Title)