



Progress Report

Old Fitzhugh Road PS&E

January 2024

Description of Work Performed During the Past Period – January 2024

PROJECT MANAGEMENT

- Project management and administration
- Coordination meeting with TxDOT on TA project (two meetings)

ROADWAY DESIGN / TRAFFIC CALMING / TRAFFIC CONTROL / PAVEMENT MARKING AND SIGNING

- Review alignment comments and start alignment adjustments
- Modification to speed table locations for potential easement and manhole conflicts

DRAINAGE DESIGN

- Drainage approach meeting with City to discuss approach to east side of Old Fitzhugh
- Update drainage easement sizes based on City and Stakeholder coordination

ILLUMINATION

- No illumination tasks this period

UTILITY COORDINATION

- No utility tasks this period

ENVIRONMENTAL

- No environmental tasks this period

ROW SURVEYING

- No surveying tasks this period

LANDSCAPE, STREETSCAPE, URBAN DESIGN

- Finalized 60% deliverable

GEOTECHNICAL ENGINEERING AND PAVEMENT DESIGN

- No geotechnical tasks this period

PS&E PREPARATION

- No PS&E tasks this period

PUBLIC ENGAGEMENT

- Update property owner coordination exhibits for Drainage Easements
- Update property owner coordination exhibits for Temporary Construction Easements



Anticipated Work to be Performed Next Period – February 2024

PROJECT MANAGEMENT

- Project management and administration
- Subconsultant coordination

ROADWAY DESIGN / TRAFFIC CALMING / TRAFFIC CONTROL / PAVEMENT MARKING AND SIGNING

- Proceed with 90% design

DRAINAGE DESIGN

- Proceed with 90% design

ILLUMINATION

- Illumination approach meeting with City staff

UTILITY COORDINATION

- Update Utility Conflict Matrix with revised storm drain design
- Coordination meeting with Dripping Springs Water Supply
- Utility coordination kick off meeting

ENVIRONMENTAL

- Update environmental forms for TxDOT submission

ROW SURVEYING

- Metes+bounds for drainage easements

LANDSCAPE, STREETScape, URBAN DESIGN

- Coordination on pollinator garden design

GEOTECHNICAL ENGINEERING AND PAVEMENT DESIGN

- No tasks anticipated next period

PS&E PREPARATION

- No tasks anticipated next period

PUBLIC ENGAGEMENT

- Finalize property owner coordination exhibits for Drainage Easements
- Finalize property owner coordination exhibits for Temporary Construction Easements

Project Needs – *This Period*

- None this period

Project Challenges and Resolutions – *This Period*

- None this period

This progress report reflects work performed during the given month. Invoice periods may vary slightly. Subconsultant invoices may be delayed in the invoicing process.