



## City of Grass Valley City Council Agenda Action Sheet

---

**Title:** 2022 Annual Measure E Street Rehabilitation Project - Final Acceptance

**CEQA:** N/A - Project is Complete

**Recommendation Motion:** That Council: 1) accept the 2022 Annual Measure E Street Rehabilitation Project as complete, and 2) authorize the City Engineer to file a Notice of Completion with the County Recorder.

---

**Prepared by:** Bjorn P. Jones, PE, City Engineer

**Council Meeting Date:** 12/12/2023

**Date Prepared:** 12/06/2023

**Agenda:** Consent

**Background Information:** On August 23, 2022, Council authorized the award of a contract for the 2022 Annual Measure E Street Rehabilitation Project to JV Lucas Paving Inc. in the amount of \$978,413.75. The project involved pavement rehabilitation, concrete sidewalk and curb ramp construction and pavement striping and marking on portions of Idaho Maryland Road, Scandling Avenue and Sierra College Drive.

All the work has been completed by the contractor with two change orders being issued. Final project costs totaled \$980,102.75

The Engineering Division has field accepted the work and the contractor has provided the City with a guarantee of work for a period of one year following the date of acceptance of the project. Upon Council's acceptance, Staff will file a Notice of Completion with the County Recorder's Office. If no Stop Notices are received by the City after a period of thirty-five (35) days from the filing date of the Notice, all appropriate bonds will be released to the contractor.

**Council Goals/Objectives:** The 2022 Annual Measure E Street Rehabilitation Project executes portions of work towards achieving/maintaining Strategic Plan - City Infrastructure Investment.

**Fiscal Impact:** The project was fully funded in the FY 22/23 CIP Budget with a Measure E Funds.

**Funds Available:** Yes

**Account #:** 300-406-63850

**Reviewed by:** City Manager