



City of Grass Valley
City Council
Agenda Action Sheet

Title: Slate Creek Road Improvements Project - Final Acceptance

Recommendation: That Council 1) approve the final payment and accept the Slate Creek Road Improvements Project as complete, and 2) authorize the City Engineer to file a Notice of Completion with the County Recorder.

Prepared by: Bjorn P. Jones, PE, City Engineer

Council Meeting Date: 05/10/2022

Date Prepared: 05/05/2022

Agenda: Consent

Background Information: On July 27, 2021, Council authorized the award of a contract for the Slate Creek Road Improvements Project to Hansen Bros. Enterprises in the amount of \$211,358.00. The project involved storm drainage improvements, concrete curb, gutter and sidewalk construction, and asphalt concrete pavement resurfacing of Slate Creek Road, from the intersection of Ridge Rd to the city limits, approximately 1000 feet to the north.

All of the work has been completed by the contractor and three contract change orders were issued in the amount of \$23,989.68. The majority of the change order work was additional drainage facilities to channel ground water away from the road. The final approved construction costs total \$235,347.68.

The Engineering Division has field accepted the work and the contractor has provided the City with a guarantee of work for a period of one year following the date of acceptance of the project. Upon Council's acceptance, Staff will file a Notice of Completion with the County Recorder's Office.

Council Goals/Objectives: The Slate Creek Road Improvements Project executes portions of work tasks towards achieving/maintaining Strategic Plan - City Infrastructure Investment.

Fiscal Impact: This project is fully funded in the FY 2021/2022 CIP Budget with Measure E Funds.

Funds Available: Yes

Account #: 300-406-66006

Reviewed by: City Manager