



City of Grass Valley City Council Agenda Action Sheet

Title: 2025 Annual Measure E Street Rehabilitation Project - Final Acceptance

CEQA: N/A - Project is Complete

Recommendation: That Council: 1) accept the 2025 Annual Measure E Street Rehabilitation Project as complete, and 2) authorize the City Engineer to file a Notice of Completion with the County Recorder.

Prepared by: Bjorn P. Jones, PE, City Engineer

Council Meeting Date: 02/24/2026

Date Prepared: 02/19/2026

Agenda: Consent

Background Information: On April 8, 2025, Council authorized the award of a contract for the 2025 Annual Measure E Street Rehabilitation Project to Sierra Nevada Construction, Inc. in the amount of \$1,004,007.00. The project involved the pavement resurfacing of East Main St, Brunswick Ave, Dorsey Dr, Sutton Way, Olympic Park Circle, Old Tunnel Road and Sierra College Drive. Project work primarily includes a micro surfacing overlay, pavement markings, and striping improvements.

All the work has now been completed by the contractor. No contract change orders were issued with final project costs totaling \$1,070,227.10.

The Engineering Division has field accepted the work and the contractor has provided the City with a guarantee of work for a period of one year following the date of acceptance of the project. Upon Council's acceptance, Staff will file a Notice of Completion with the County Recorder's Office. If no Stop Notices are received by the City after a period of thirty-five (35) days from the filing date of the Notice, all appropriate bonds will be released to the contractor.

Council Goals/Objectives: The 2025 Annual Measure E Street Rehabilitation Project executes portions of work tasks towards achieving/maintaining Strategic Plan Goal - Transportation

Fiscal Impact: The 2025 Annual Measure E Street Rehabilitation Project was fully funded in FY 25/26 CIP Budget with Measure E funds.

Funds Available: Yes

Account #: 300-406-63850

Reviewed by: City Manager

Attachments: Notice of Completion