



STAFF REPORT

MEETING DATE: October 23, 2024

PRESENTER: Jesus A. Gonzalez, City Engineer

SUBJECT: Resolution Accepting the Lions Park Recharge Project and Filing of the Notice of Completion (JG)

RECOMMENDATION: Council by motion adopt resolution accepting the Lions Park Recharge Project and authorizing the City Engineer to record the Notice of Completion.

EXECUTIVE SUMMARY:

The contractor, DG Construction Inc., has satisfactorily completed the work required for the Lions Park Recharge Project. The project consisted of the installation of an actuated valve, water meter, and associated piping at FID's existing structure located on the west side of Siskiyou Avenue at the Middleton Avenue alignment. In order to close the project out, City Council must accept the improvements and authorize the recording of a Notice of Completion.

The project was advertised for bid and the construction contract was awarded to DG Construction Inc., on September 13, 2023. The contractor began construction on December 13, 2023 and completed the project on September 20, 2024.

The contractor, DG Construction Inc., has satisfactorily completed the project inclusive of approved change order work. In order to close the project out, City Council must accept the improvements and authorize the recording of Notice of Completion.

FISCAL IMPACT:

The City budgeted \$522,105 for the project. The final project cost was \$509,000 including design, construction, construction engineering, and contingency.

ATTACHMENTS:

A. Resolution