



STAFF REPORT

MEETING DATE: November 8, 2023

PRESENTER: Jesus A. Gonzalez, City Engineer

SUBJECT: Resolution Accepting the Stanislaus/San Joaquin Alley Paving from 1st to 3rd Street, Federal Project No. CML-5291(031) and Authorizing Filing of the Notice of Completion (JG)

RECOMMENDATION: Council by motion adopt the resolution accepting the Stanislaus/San Joaquin Alley Paving from 1st to 3rd Street, Federal Project No. CML-5291(031) and authorizing the City Engineer to record the Notice of Completion.

EXECUTIVE SUMMARY:

The contractor, Asphalt Design By Juan Gomez, has satisfactorily completed the work required for the Stanislaus/San Joaquin Alley Paving from 1st to 3rd Street (Project), Federal Project No. CML-5291 (031). The Project consisted of paving the alley between Stanislaus Avenue and San Joaquin Avenue, from 1st to 3rd Street. In addition, the Project scope included new concrete alley approaches with an ADA accesible path of travel around the approaches. In order to closeout the Project, City Council must accept the improvements and authorize the recording of a Notice of Completion.

The Project was advertised for bid and the construction contract was awarded to Asphalt Design By Juan Gomez, on April 26, 2023. The Contractor began construction on May 22, 2023 and completed the Project on August 11, 2023. The street improvements were completed within the specified contract time.

FISCAL IMPACT:

The City budgeted \$169,809 for the Project. The estimated final Project cost is \$169,000 including design, construction management, inspection, and contingency. The Project is funded with Congestion Mitigation and Air Quality (CMAQ) grant funds and Local Transportation Funds.

ATTACHMENTS:

A. Resolution

Attachment 'A'

RESOLUTION NO. 23-___

**RESOLUTION OF THE CITY COUNCIL OF THE CITY OF KERMAN
ACCEPTING IMPROVEMENTS AND AUTHORIZING FILING OF THE NOTICE OF COMPLETION
FOR THE STANISLAUS/SAN JOAQUIN ALLEY PAVING FROM 1ST TO 3RD STREET,
FEDERAL PROJECT NO. CML-5291(031)**

WHEREAS, Asphalt Design By Juan Gomez, has completed the work for Stanislaus/San Joaquin Alley Paving from 1st to 3rd Street, Federal Project No. CML-5291(031); and

WHEREAS, the City Public Works Inspector has inspected the improvements required by the City and all improvements required by the City have been completed; and

WHEREAS, the City Engineer recommends acceptance of the Stanislaus/San Joaquin Alley Paving from 1st to 3rd Street, Federal Project No. CML-5291(031) and requests Council to authorize the City Engineer to record the Notice of Completion for the Project.

NOW, THEREFORE, the City Council of the City of Kerman does resolve as follows:

SECTION 1. The foregoing recitals are incorporated by reference.

SECTION 2. The Council accepts the Stanislaus/San Joaquin Alley Paving from 1st to 3rd Street, Federal Project No. CML-5291(031) and authorizes the City Engineer to record the Notice of Completion.

SECTION 3. This resolution is effective on adoption.

The foregoing resolution was introduced at a regular meeting of the City Council of the City of Kerman held on the 8th day of November 2023, and passed at said meeting by the following vote:

AYES:

NOES:

ABSENT:

ABSTAIN:

The foregoing resolution is hereby approved.

Maria Pacheco
Mayor

ATTEST:

Marci Reyes
City Clerk