

# Status Updates on Active Projects sorted by Cost

Estimated Cost	Project Owner	Project Name	Project Description	Completion Date	Current Status
\$38,000,000.00	Chad Austin	<b>Reedy Creek Trunk Line (Lovedale to John B Dennis)</b>	Replacement and upgrade of the sewer trunkline along the Reedy Creek corridor from Lovedale Dr to John B Dennis Highway. Project will be completed in multiple phases to be determined during the design process.	12/31/2030	Easement acquisition(s) documents completed - passed to legal to obtain appraisals
\$28,693,000.00	Ryan McReynolds	<b>Meadow Park Lane State Industrial Access Road</b>	Construction of a new access road (Meadow Park Lane) that tie into the existing Riverport Road and S. Wilcox Road, approximately 2.34 miles.		Field Review to finalize alignment of proposed road
\$20,405,085.00	City Schools	<b>DBHS - Dome Renovations</b>	Renovations to the existing dome and surrounding area.	3/31/2025	The playing surface has been installed. Sanding and sealing of the floor is current work. Bleachers will be delivered soon.
\$20,083,247.22	Michael Thompson	<b>Main Street Rebuild</b>	The reconstruction of Main Street from Sullivan Street to Clay Street. [City & MTPO Funded]	4/8/2025	Current work is concrete work in the vicinity of the railroad wye and the Broad Street intersection area.
\$19,000,000.00	Ryan McReynolds	<b>Justice Center Renovations</b>	Renovations and expansion of Justice Center that will accommodate court space and county offices currently residing in City Hall. (\$13.4M City; \$5.6M County)	12/31/2024	Excavation for pier footings continue.
\$17,000,000.00	Chad Austin	<b>SR 126 Memorial Blvd Improvements (E Center St to Briarwood Dr)</b>	Replacement and relocation of water and sewer mains along Memorial Blvd in conjunction with TDOT's realignment project.	12/31/2028	All plans have been submitted to TDOT, waiting for comments.
\$8,473,700.00	Niki Ensor	<b>WTP High Service Improvements</b>	Improvements to WTP high service pump station to improve reliability and redundancy. Improvements include addition of 4th high service pump, new electrical building, and ancillary work (pipe connections, valves and flow metering).	8/12/2025	Hot taps completed 10/3. Contractor beginning pump can installation.
\$6,500,000.00	Kitty Frazier	<b>BlueCross BlueShield Healthy Place Park</b>	This project will develop a new community park on the banks of the Holston River, at the site currently known as Riverwalk Park. This project is being funded by the BlueCross BlueShield Foundation.		Design documents are 60% complete. Environmental review has been completed. Submitted to development review.
\$6,000,000.00		<b>Library Renovations</b>	Complete renovation of existing library. Includes: doubling the children's area, new children's programming room, dedicated teen area, additional meeting rooms, updated furnitures, fixtures, and equipment.	3/1/2027	Construction documents are under development, working with Hull Properties on a lease and suite improvements. Estimated to open bidslate fall.
\$4,000,000.00	Michael Thompson	<b>Brickyard Park Bicycle-Pedestrian Bridge</b>	Bicycle-Pedestrian bridge over the CSX Railroad at Centennial Park connecting downtown Kingsport to the Brickyard Park Development. Design funded 80% Fed./ 20% Local via STB Grant and Construction is funded 75% Fed./ 25% Local via TA Grant.	12/31/2025	TDOT has approved the NEPA document and sent it to FHWA for review on 7-19-24.

Estimated Cost	Project Owner	Project Name	Project Description	Completion Date	CurrentStatus
\$3,500,000.00	Michael Thompson	<b>Island Road Improvements from SR-126 to Kingsport City Limits</b>	This project will realign Island Road to the southeast to improve vertical and horizontal roadway geometry for better traffic management and safety. The remaining unused portion of Island Road will be converted into a separated buffered multi-use path co	4/30/2026	TDOT sent back additional comments to be addressed in NEPA document.
\$2,295,402.50	Michael Thompson	<b>2021 Main Road Paving (MTPO Funded)</b>	Paving of functionally classified roadways: Moreland Dr, Cooks Valley, Fall Creek and Netherland Inn Road	11/1/2024	Paving is complete. Remaning work includes final pavement markings and guardrail end terminals.
\$2,002,507.00	Chad Austin	<b>Sullivan County ARP Water Upgrades PH2</b>	Upgrade of waterlines in areas off HWY 36 in the Midway area, and along Gravely Rd and Thomas Addition. This is funded partially by \$2.3M ARP funds granted to Sullivan County.	4/30/2025	Contractor working along Ft Henry Dr near Hall Circle
\$2,000,000.00	Tom Hensley	<b>Pendragon Sewer Lift Station Upgrade</b>	Upgrade of the Pendragon Sewer Lift Station. Lift station was built in the 1950s and has reached the end of its useful life.	12/31/2024	Working on 90% plans and property acquisition
\$1,500,000.00	Megan Krager	<b>Bays Mountain Park - New Otter Habit</b>	Construction of a New Otter Habitat.		LPRF Grant awarded. Working with TDEC to execute contract.
\$1,394,423.80	Chad Austin	<b>FY24 Collection System Upgrade</b>	Replacement of existing sewer lines with 2,400 L.F. of 8-inch PVC and all related appurtenances. Streets affected are Cindy Pl, Springfield Av, Ervin Ct, Ft Henry Dr, Kenwood St, Ridgeway Dr, and Wendover Dr. (Project 2022-C23)	12/5/2024	Cleaning up on Springfield Dr and Cindy Pl. Kenwood Dr, Green Valley Dr, and Wilcox Dr remain.
\$1,334,000.00		<b>2024 Contraced Paving Area 17 - Phase 2</b>	Paving a portion of roadways in Fairacres and Highland Communities: Lamont St, Linville St, Longview St, Park St, Highland St and Center Street.	11/1/2024	Work is complete. Processing final pay application.
\$1,044,000.00	Kitty Frazier	<b>Kingsport Greenbelt Extension from Rotherwood Drive to Lewis Lane</b>	This project will build an extension of the Kingsport Greenbelt walking and biking path west from the end of the current Greenbelt at Rotherwood Drive to Lewis Lane on West Stone Drive (State Route 1).	6/30/2026	Consultant has prepared preliminary ROW plans. City staff have reviewed and consultant is making revisions.
\$940,000.00	Chad Austin	<b>Water Valve Assessment &amp; Maintenance</b>	Contract to exercise all valves within the distribution system. We will also use this project to identify, locate, and add the assets to GIS and Cartegraph.	4/30/2026	Contractor is nearing 5,000 valves inspected
\$800,000.00	Chad Austin	<b>SR 93- Horse Creek/Derby Drive Section (TDOT)</b>	TDOT project to improve State Route 93 in the Horse Creek/Derby Drive area. Project also includes improvements with the intersection with Derby Drive, along with a new bridge crossing Horse Creek. Impacted waterlines in this area will be are to be reloc	12/31/2025	Bids opened, waiting for pre-construction meeting
\$720,000.00	Chad Austin	<b>Stormwater Asset Mapping</b>	Multi-year project to obtain survey grade mapping of all stormwater infrastructure.	8/31/2026	Started work on 8/26 in downtown area

Estimated Cost	Project Owner	Project Name	Project Description	Completion Date	Current Status
\$711,000.00	Chad Austin	<b>Utilities Warehouse Renovations</b>	Renovating the Utilities Department Warehouse building to increase storage capacity. Renovations include reducing the unused officespace and increasing shelving.	4/30/2025	Demolition contractor started asbestos abatement on 10/28
\$600,000.00	Michael Thompson	<b>Sanitation Site Improvements - Design</b>	Funding will be used to develop a master plan for streets and sanitation site improvements. Looking at options for relocation of the sanitation division to allow for space on existing Industry Drive site.		Still tweaking site layout and beginning in depth design of the buildings.
\$424,600.00	Michael Borders	<b>Meadowview Chiller Replacement</b>	Replacement of the chiller for Meadowview Conference Center.	3/1/2025	Bid has been awarded to Comfort Systems USA.
\$202,000.00	Niki Ensor	<b>South Fork Sewer Basin Study</b>	Modeling and study of the South Fork Sewer Basin to determine system capacity and concerns for long term development of the basin.	12/31/2024	Workshop completed with CDM - finalizing report and some follow-up field work.
\$187,430.00	Megan Krager	<b>Bays Mountain Park - Observation Tower Improvements</b>	Aesthetic Improvements to the observation tower.		<a href="#">Contract being processed</a>
\$167,500.00	Chad Austin	<b>Stormwater Master Plan</b>	Develop overall Stormwater Program Master Plan to determine where we should be focusing our stormwater efforts to make the most impact	9/1/2025	<a href="#">Recently met with Maintenance staff. Working on final report.</a>
\$149,000.00	Floyd Bailey	<b>Smart Cities Initiatives- Broadband Study</b>	Exploring Smart Cities Initiatives and applications with a view toward modernization of technology infrastructure for the City of Kingsport.		Reviewing revised fiber network concept design.
\$107,701.00	Michael Thompson	<b>Public Works Recycle Convenience Center</b>	Providing enhancements to the existing convenience center on Industry Drive as well as adding an additional convenience center near the Civic Auditorium. \$300,000 set aside for this thru bonds.		<a href="#">Working on cleanup and punchlist items.</a>
\$60,000.00	Shirley Buchanan	<b>Senior Center - Kitchen Renovation</b>	Building out current kitchenette into a full kitchen for teaching and catering.		Preliminary drawings are being reviewed by senior committee.
	Floyd Bailey	<b>Utility Billing Solutions</b>	Discover and implement a new utility billing solution by end of 2023.	7/1/2025	Negotiating the final and best offer with selected vendor.
	Jessica Harmon	<b>McAninch Apartments Demolition</b>	Structural demolition of apartment building.		<a href="#">Site fencing and guardrail installation to begin this week.</a>
	Megan Krager	<b>Bays Mountain Park Fox Den Playground</b>	Construction of a natural outdoor play area that blends with the existing features at Bays Mountain Park	12/31/2024	<a href="#">Construction expected to begin after the first of the year due to complications from Hurricane Helene</a>
	Megan Krager	<b>Bays Mountain Park Nature Center Renovations- Phase 2</b>	Renovate the lower level of the Nature Center with a new kids cave and cave exhibits.		LPRF Grant awarded. Working with TDEC to execute contract.
	Michael Borders	<b>Cattails Pump House Replacement</b>	Replacement of the pump house at Cattails Golf Course.		Holston Engineering is currently working on design and bid documents.

Estimated Cost	Project Owner	Project Name	Project Description	Completion Date	CurrentStatus
	Michael Thompson	<b>2024 Main Road Paving (MTPO Funded)</b>	Paving of functionally classified roadways: Clinchfield Street and Eastman Road	12/31/2026	M&C addressing comments from TDOT. Working to submit ROW plans.

# Status Updates on Active Projects sorted by Completion Date

Estimated Cost	Project Owner	Project Name	Project Description	Completion Date	CurrentStatus
\$149,000.00	Floyd Bailey	<b>Smart Cities Initiatives- Broadband Study</b>	Exploring Smart Cities Initiatives and applications with a view toward modernization of technology infrastructure for the City of Kingsport.		Reviewing revised fiber network concept design.
	Jessica Harmon	<b>McAninch Apartments Demolition</b>	Structural demolition of apartment building.		<a href="#">Site fencing and guardrail installation to begin this week.</a>
\$6,500,000.00	Kitty Frazier	<b>BlueCross BlueShield Healthy Place Park</b>	This project will develop a new community park on the banks of the Holston River, at the site currently known as Riverwalk Park. This project is being funded by the BlueCross BlueShield Foundation.		Design documents are 60% complete. Environmental review has been completed. Submitted to development review.
\$1,500,000.00	Megan Krager	<b>Bays Mountain Park - New Otter Habit</b>	Construction of a New Otter Habitat.		LPRF Grant awarded. Working with TDEC to execute contract.
\$187,430.00	Megan Krager	<b>Bays Mountain Park - Observation Tower Improvements</b>	Aesthetic Improvements to the observation tower.		<a href="#">Contract being processed</a>
	Megan Krager	<b>Bays Mountain Park Nature Center Renovations- Phase 2</b>	Renovate the lower level of the Nature Center with a new kids cave and cave exhibits.		LPRF Grant awarded. Working with TDEC to execute contract.
	Michael Borders	<b>Cattails Pump House Replacement</b>	Replacement of the pump house at Cattails Golf Course.		Holston Engineering is currently working on design and bid documents.
\$107,701.00	Michael Thompson	<b>Public Works Recycle Convenience Center</b>	Providing enhancements to the existing convenience center on Industry Drive as well as adding an additional convenience center near the Civic Auditorium. \$300,000 set aside for this thru bonds.		<a href="#">Working on cleanup and punchlist items.</a>
\$600,000.00	Michael Thompson	<b>Sanitation Site Improvements - Design</b>	Funding will be used to develop a master plan for streets and sanitation site improvements. Looking at options for relocation of the sanitation division to allow for space on existing Industry Drive site.		Still tweaking site layout and beginning in depth design of the buildings.
\$28,693,000.00	Ryan McReynolds	<b>Meadow Park Lane State Industrial Access Road</b>	Construction of a new access road (Meadow Park Lane) that tie into the existing Riverport Road and S. Wilcox Road, approximately 2.34 miles.		Field Review to finalize alignment of proposed road
\$60,000.00	Shirley Buchanan	<b>Senior Center - Kitchen Renovation</b>	Building out current kitchenette into a full kitchen for teaching and catering.		Preliminary drawings are being reviewed by senior committee.
\$1,334,000.00		<b>2024 Contraced Paving Area 17 - Phase 2</b>	Paving a portion of roadways in Fairacres and Highland Communities: Lamont St, Linville St, Longview St, Park St, Highland St and Center Street.	<b>11/1/2024</b>	<a href="#">Work is complete. Processing final pay application.</a>
\$2,295,402.50	Michael Thompson	<b>2021 Main Road Paving (MTPO Funded)</b>	Paving of functionally classified roadways: Moreland Dr, Cooks Valley, Fall Creek and Netherland Inn Road	<b>11/1/2024</b>	<a href="#">Paving is complete. Remaning work includes final pavement markings and guardrail end terminals.</a>

Estimated Cost	Project Owner	Project Name	Project Description	Completion Date	CurrentStatus
\$1,394,423.80	Chad Austin	<b>FY24 Collection System Upgrade</b>	Replacement of existing sewer lines with 2,400 L.F. of 8-inch PVC and all related appurtenances. Streets affected are Cindy Pl, Springfield Av, Ervin Ct, Ft Henry Dr, Kenwood St, Ridgeway Dr, and Wendover Dr. (Project 2022-C23)	12/5/2024	Cleaning up on Springfield Dr and Cindy Pl. Kenwood Dr, Green Valley Dr, and Wilcox Dr remain.
	Megan Krager	<b>Bays Mountain Park Fox Den Playground</b>	Construction of a natural outdoor play area that blends with the existing features at Bays Mountain Park	12/31/2024	Construction expected to begin after the first of the year due to complications from Hurricane Helene
\$202,000.00	Niki Ensor	<b>South Fork Sewer Basin Study</b>	Modeling and study of the South Fork Sewer Basin to determine system capacity and concerns for long term development of the basin.	12/31/2024	Workshop completed with CDM - finalizing report and some follow-up field work.
\$19,000,000.00	Ryan McReynolds	<b>Justice Center Renovations</b>	Renovations and expansion of Justice Center that will accommodate court space and county offices currently residing in City Hall. (\$13.4M City; \$5.6M County)	12/31/2024	Excavation for pier footings continue.
\$2,000,000.00	Tom Hensley	<b>Pendragon Sewer Lift Station Upgrade</b>	Upgrade of the Pendragon Sewer Lift Station. Lift station was built in the 1950s and has reached the end of its useful life.	12/31/2024	Working on 90% plans and property acquisition
\$424,600.00	Michael Borders	<b>Meadowview Chiller Replacement</b>	Replacement of the chiller for Meadowview Conference Center.	3/1/2025	Bid has been awarded to Comfort Systems USA.
\$20,405,085.00	City Schools	<b>DBHS - Dome Renovations</b>	Renovations to the existing dome and surrounding area.	3/31/2025	The playing surface has been installed. Sanding and sealing of the floor is current work. Bleachers will be delivered soon.
\$20,083,247.22	Michael Thompson	<b>Main Street Rebuild</b>	The reconstruction of Main Street from Sullivan Street to Clay Street. [City & MTPO Funded]	4/8/2025	Current work is concrete work in the vicinity of the railroad wye and the Broad Street intersection area.
\$711,000.00	Chad Austin	<b>Utilities Warehouse Renovations</b>	Renovating the Utilities Department Warehouse building to increase storage capacity. Renovations include reducing the unused officespace and increasing shelving.	4/30/2025	Demolition contractor started asbestos abatement on 10/28
\$2,002,507.00	Chad Austin	<b>Sullivan County ARP Water Upgrades PH2</b>	Upgrade of waterlines in areas off HWY 36 in the Midway area, and along Gravely Rd and Thomas Addition. This is funded partially by \$2.3M ARP funds granted to Sullivan County.	4/30/2025	Contractor working along Ft Henry Dr near Hall Circle
	Floyd Bailey	<b>Utility Billing Solutions</b>	Discover and implement a new utility billing solution by end of 2023.	7/1/2025	Negotiating the final and best offer with selected vendor.
\$8,473,700.00	Niki Ensor	<b>WTP High Service Improvements</b>	Improvements to WTP high service pump station to improve reliability and redundancy. Improvements include addition of 4th high service pump, new electrical building, and ancillary work (pipe connections, valves and flow metering).	8/12/2025	Hot taps completed 10/3. Contractor beginning pump can installation.
\$167,500.00	Chad Austin	<b>Stormwater Master Plan</b>	Develop overall Stormwater Program Master Plan to determine where we should be focusing our stormwater efforts to make the most impact	9/1/2025	Recently met with Maintenance staff. Working on final report.



Estimated Cost	Project Owner	Project Name	Project Description	Completion Date	CurrentStatus
\$800,000.00	Chad Austin	<b>SR 93- Horse Creek/Derby Drive Section (TDOT)</b>	TDOT project to improve State Route 93 in the Horse Creek/Derby Drive area. Project also includes improvements with the intersection with Derby Drive, along with a new bridge crossing Horse Creek. Impacted waterlines in this area will be are to be reloc	12/31/2025	Bids opened, waiting for pre-construction meeting
\$4,000,000.00	Michael Thompson	<b>Brickyard Park Bicycle-Pedestrian Bridge</b>	Bicycle-Pedestrian bridge over the CSX Railroad at Centennial Park connecting downtown Kingsport to the Brickyard Park Development. Design funded 80% Fed./ 20% Local via STB Grant and Construction is funded 75% Fed./ 25% Local via TA Grant.	12/31/2025	TDOT has approved the NEPA document and sent it to FHWA for review on 7-19-24.
\$940,000.00	Chad Austin	<b>Water Valve Assessment &amp; Maintenance</b>	Contract to exercise all valves within the distribution system. We will also use this project to identify, locate, and add the assets to GIS and Cartegraph.	4/30/2026	Contractor is nearing 5,000 valves inspected
\$3,500,000.00	Michael Thompson	<b>Island Road Improvements from SR-126 to Kingsport City Limits</b>	This project will realign Island Road to the southeast to improve vertical and horizontal roadway geometry for better traffic management and safety. The remaining unused portion of Island Road will be converted into a separated buffered multi-use path co	4/30/2026	TDOT sent back additional comments to be addressed in NEPA document.
\$1,044,000.00	Kitty Frazier	<b>Kingsport Greenbelt Extension from Rotherwood Drive to Lewis Lane</b>	This project will build an extension of the Kingsport Greenbelt walking and biking path west from the end of the current Greenbelt at Rotherwood Drive to Lewis Lane on West Stone Drive (State Route 1).	6/30/2026	Consultant has prepared preliminary ROW plans. City staff have reviewed and consultant is making revisions.
\$720,000.00	Chad Austin	<b>Stormwater Asset Mapping</b>	Multi-year project to obtain survey grade mapping of all stormwater infrastructure.	8/31/2026	Started work on 8/26 in downtown area
	Michael Thompson	<b>2024 Main Road Paving (MTPO Funded)</b>	Paving of functionally classified roadways: Clinchfield Street and Eastman Road	12/31/2026	M&C addressing comments from TDOT. Working to submit ROW plans.
\$6,000,000.00		<b>Library Renovations</b>	Complete renovation of existing library. Includes: doubling the children's area, new children's programming room, dedicated teen area, additional meeting rooms, updated furnitures, fixtures, and equipment.	3/1/2027	Construction documents are under development, working with Hull Properties on a lease and suite improvements. Estimated to open bids late fall.
\$17,000,000.00	Chad Austin	<b>SR 126 Memorial Blvd Improvements (E Center St to Briarwood Dr)</b>	Replacement and relocation of water and sewer mains along Memorial Blvd in conjunction with TDOT's realignment project.	12/31/2028	All plans have been submitted to TDOT, waiting for comments.
\$38,000,000.00	Chad Austin	<b>Reedy Creek Trunk Line (Lovedale to John B Dennis)</b>	Replacement and upgrade of the sewer trunkline along the Reedy Creek corridor from Lovedale Dr to John B Dennis Highway. Project will be completed in multiple phases to be determined during the design process.	12/31/2030	Easement acquisition(s) documents completed - passed to legal to obtain appraisals