

Status Updates on Active Projects sorted by Cost

Estimated Cost	Project Owner	Project Name	Project Description	Completion Date	CurrentStatus
\$38,000,000.00	Chad Austin	Reedy Creek Trunk Line (Lovedale to John B Dennis)	Replacement and upgrade of the sewer trunkline along the Reedy Creek corridor from Lovedale Dr to John B Dennis Highway. Project will be completed in multiple phases to be determined during the design process.	12/31/2030	Easement acquisition(s) documents completed - passed to legal to obtain appraisals
\$28,693,000.00	Ryan McReynolds	Meadow Park Lane State Industrial Access Road	Construction of a new access road (Meadow Park Lane) that tie into the existing Riverport Road and S. Wilcox Road, approximately 2.34 miles.		Field Review to finalize alignment of proposed road
\$20,405,085.00	City Schools	DBHS - Dome Renovations	Renovations to the existing dome and surrounding area.	3/31/2025	Current work includes addressing punch list items on the offices/coaching spaces and bleacher assembly in the dome gym.
\$20,083,247.22	Michael Thompson	Main Street Rebuild	The reconstruction of Main Street from Sullivan Street to Clay Street. [City & MTPO Funded]	4/8/2025	Current work is subgrade stabilization in the vicinity of Cumberland Marketing. Underground conduit installation will occur next week in front of Centennial Park.
\$19,000,000.00	Ryan McReynolds	Justice Center Renovations	Renovations and expansion of Justice Center that will accommodate court space and county offices currently residing in City Hall. (\$13.4M City; \$5.6M County)	12/31/2024	Site work continues.
\$17,000,000.00	Chad Austin	SR 126 Memorial Blvd Improvements (E Center St to Briarwood Dr)	Replacement and relocation of water and sewer mains along Memorial Blvd in conjunction with TDOT's realignment project.	12/31/2028	All plans have been submitted to TDOT, waiting for comments.
\$8,473,700.00	Niki Ensor	WTP High Service Improvements	Improvements to WTP high service pump station to improve reliability and redundancy. Improvements include addition of 4th high service pump, new electrical building, and ancillary work (pipe connections, valves and flow metering).	8/12/2025	Hot taps completed 10/3. Contractor beginning pump can installation.
\$6,500,000.00	Kitty Frazier	BlueCross BlueShield Healthy Place Park	This project will develop a new community park on the banks of the Holston River, at the site currently known as Riverwalk Park. This project is being funded by the BlueCross BlueShield Foundation.		Design documents are 60% complete. Environmental review has been completed. Submitted to development review.
\$6,000,000.00		Library Renovations	Complete renovation of existing library. Includes: doubling the children's area, new children's programming room, dedicated teen area, additional meeting rooms, updated furnitures, fixtures, and equipment.	3/1/2027	Construction documents are under development, working with Hull Properties on a lease and suite improvements. Estimated to open bids late fall.
\$4,000,000.00	Michael Thompson	Brickyard Park Bicycle-Pedestrian Bridge	Bicycle-Pedestrian bridge over the CSX Railroad at Centennial Park connecting downtown Kingsport to the Brickyard Park Development. Design funded 80% Fed./ 20% Local via STB Grant and Construction is funded 75% Fed./ 25% Local via TA Grant.	12/31/2025	TDOT has approved the NEPA document and sent it to FHWA for review on 7-19-24.

Estimated Cost	Project Owner	Project Name	Project Description	Completion Date	CurrentStatus
\$3,500,000.00	Michael Thompson	Island Road Improvements from SR-126 to Kingsport City Limits	This project will realign Island Road to the southeast to improve vertical and horizontal roadway geometry for better traffic management and safety. The remaining unused portion of Island Road will be converted into a separated buffered multi-use path co	4/30/2026	TDOT sent back additional comments to be addressed in NEPA document.
\$2,295,402.50	Michael Thompson	2021 Main Road Paving (MTPO Funded)	Paving of functionally classified roadways: Moreland Dr, Cooks Valley, Fall Creek and Netherland Inn Road	11/1/2024	Paving is complete. Remaning work includes final pavement markings and guardrail end terminals.
\$2,002,507.00	Chad Austin	Sullivan County ARP Water Upgrades PH2	Upgrade of waterlines in areas off HWY 36 in the Midway area, and along Gravely Rd and Thomas Addition. This is funded partially by \$2.3M ARP funds granted to Sullivan County.	4/30/2025	Contractor working along Ft Henry Dr near Hall Circle
\$2,000,000.00	Tom Hensley	Pendragon Sewer Lift Station Upgrade	Upgrade of the Pendragon Sewer Lift Station. Lift station was built in the 1950s and has reached the end of its useful life.	12/31/2024	Working on 90% plans and property acquisition
\$1,500,000.00	Megan Krager	Bays Mountain Park - New Otter Habit	Construction of a New Otter Habitat.		LPRF Grant awarded. Working with TDEC to execute contract.
\$1,394,423.80	Chad Austin	FY24 Collection System Upgrade	Replacement of existing sewer lines with 2,400 L.F. of 8-inch PVC and all related appurtenances. Streets affected are Cindy Pl, Springfield Av, Ervin Ct, Ft Henry Dr, Kenwood St, Ridgeway Dr, and Wendover Dr. (Project 2022-C23)	2/5/2025	Working Carolina and Green Valley.
\$1,044,000.00	Kitty Frazier	Kingsport Greenbelt Extension from Rotherwood Drive to Lewis Lane	This project will build an extension of the Kingsport Greenbelt walking and biking path west from the end of the current Greenbelt at Rotherwood Drive to Lewis Lane on West Stone Drive (State Route 1).	6/30/2026	Consultant has prepared preliminary ROW plans. City staff have reviewed and consultant is making revisions.
\$940,000.00	Chad Austin	Water Valve Assessment & Maintenance	Contract to exercise all valves within the distribution system. We will also use this project to identify, locate, and add the assets to GIS and Cartegraph.	4/30/2026	Contractor is nearing 5,000 valves inspected
\$800,000.00	Chad Austin	SR 93- Horse Creek/Derby Drive Section (TDOT)	TDOT project to improve State Route 93 in the Horse Creek/Derby Drive area. Project also includes improvements with the intersection with Derby Drive, along with a new bridge crossing Horse Creek. Impacted waterlines in this area will be are to be reloc	12/31/2025	Bids opened, waiting for pre-construction meeting
\$720,000.00	Chad Austin	Stormwater Asset Mapping	Multi-year project to obtain survey grade mapping of all stormwater infrastructure.	8/31/2026	Started work on 8/26 in downtown area
\$711,000.00	Chad Austin	Utilities Warehouse Renovations	Renovating the Utilities Department Warehouse building to increase storage capacity. Renovations include reducing the unused officespace and increasing shelving.	4/30/2025	Asbestos abatement complete. Demolition to start 12/2.

Estimated Cost	Project Owner	Project Name	Project Description	Completion Date	CurrentStatus
\$600,000.00	Michael Thompson	Sanitation Site Improvements - Design	Funding will be used to develop a master plan for streets and sanitation site improvements. Looking at options for relocation of the sanitation division to allow for space on existing Industry Drive site.		Still tweaking site layout and beginning in depth design of the buildings.
\$424,600.00	Michael Borders	Meadowview Chiller Replacement	Replacement of the chiller for Meadowview Conference Center.	3/1/2025	Bid has been awarded to Comfort Systems USA.
\$202,000.00	Niki Ensor	South Fork Sewer Basin Study	Modeling and study of the South Fork Sewer Basin to determine system capacity and concerns for long term development of the basin.	12/31/2024	Workshop completed with CDM - finalizing report and some follow-up field work.
\$187,430.00	Megan Krager	Bays Mountain Park - Observation Tower Improvements	Aesthetic Improvements to the observation tower.		Contract being processed
\$167,500.00	Chad Austin	Stormwater Master Plan	Develop overall Stormwater Program Master Plan to determine where we should be focusing our stormwater efforts to make the most impact	9/1/2025	Recently met with Maintenance staff. Working on final report.
\$149,000.00	Floyd Bailey	Smart Cities Initiatives-Broadband Study	Exploring Smart Cities Initiatives and applications with a view toward modernization of technology infrastructure for the City of Kingsport.		Reviewing revised fiber network concept design.
\$107,701.00	Michael Thompson	Public Works Recycle Convenience Center	Providing enhancements to the existing convenience center on Industry Drive as well as adding an additional convenience center near the Civic Auditorium. \$300,000 set aside for this thru bonds.		Working on cleanup and punchlist items.
\$60,000.00	Shirley Buchanan	Senior Center - Kitchen Renovation	Building out current kitchenette into a full kitchen for teaching and catering.		Preliminary drawings are being reviewed by senior committee.
	Floyd Bailey	Utility Billing Solutions	Discover and implement a new utility billing solution by end of 2023.	7/1/2025	Negotiating the final and best offer with selected vendor.
	Jessica Harmon	McAninch Apartments Demolition	Structural demolition of apartment building.		Fence installation continues.
	Megan Krager	Bays Mountain Park Fox Den Playground	Construction of a natural outdoor play area that blends with the existing features at Bays Mountain Park	12/31/2024	Construction expected to begin after the first of the year due to complications from Hurricane Helene
	Megan Krager	Bays Mountain Park Nature Center Renovations- Phase 2	Renovate the lower level of the Nature Center with a new kids cave and cave exhibits.		LPRF Grant awarded. Working with TDEC to execute contract.
	Michael Borders	Cattails Pump House Replacement	Replacement of the pump house at Cattails Golf Course.		Holston Engineering is currently working on design and bid documents.
	Michael Thompson	2024 Main Road Paving (MTPO Funded)	Paving of functionally classified roadways: Clinchfield Street and Eastman Road	12/31/2026	M&C addressing comments from TDOT. Working to submit ROW plans.

Status Updates on Active Projects sorted by Completion Date

Estimated Cost	Project Owner	Project Name	Project Description	Completion Date	CurrentStatus
\$149,000.00	Floyd Bailey	Smart Cities Initiatives- Broadband Study	Exploring Smart Cities Initiatives and applications with a view toward modernization of technology infrastructure for the City of Kingsport.		Reviewing revised fiber network concept design.
	Jessica Harmon	McAninch Apartments Demolition	Structural demolition of apartment building.		Fence installation continues.
\$6,500,000.00	Kitty Frazier	BlueCross BlueShield Healthy Place Park	This project will develop a new community park on the banks of the Holston River, at the site currently known as Riverwalk Park. This project is being funded by the BlueCross BlueShield Foundation.		Design documents are 60% complete. Environmental review has been completed. Submitted to development review.
\$1,500,000.00	Megan Krager	Bays Mountain Park - New Otter Habit	Construction of a New Otter Habitat.		LPRF Grant awarded. Working with TDEC to execute contract.
\$187,430.00	Megan Krager	Bays Mountain Park - Observation Tower Improvements	Aesthetic Improvements to the observation tower.		Contract being processed
	Megan Krager	Bays Mountain Park Nature Center Renovations- Phase 2	Renovate the lower level of the Nature Center with a new kids cave and cave exhibits.		LPRF Grant awarded. Working with TDEC to execute contract.
	Michael Borders	Cattails Pump House Replacement	Replacement of the pump house at Cattails Golf Course.		Holston Engineering is currently working on design and bid documents.
\$107,701.00	Michael Thompson	Public Works Recycle Convenience Center	Providing enhancements to the existing convenience center on Industry Drive as well as adding an additional convenience center near the Civic Auditorium. \$300,000 set aside for this thru bonds.		Working on cleanup and punchlist items.
\$600,000.00	Michael Thompson	Sanitation Site Improvements - Design	Funding will be used to develop a master plan for streets and sanitation site improvements. Looking at options for relocation of the sanitation division to allow for space on existing Industry Drive site.		Still tweaking site layout and beginning in depth design of the buildings.
\$28,693,000.00	Ryan McReynolds	Meadow Park Lane State Industrial Access Road	Construction of a new access road (Meadow Park Lane) that tie into the existing Riverport Road and S. Wilcox Road, approximately 2.34 miles.		Field Review to finalize alignment of proposed road
\$60,000.00	Shirley Buchanan	Senior Center - Kitchen Renovation	Building out current kitchenette into a full kitchen for teaching and catering.		Preliminary drawings are being reviewed by senior committee.
\$2,295,402.50	Michael Thompson	2021 Main Road Paving (MTPO Funded)	Paving of functionally classified roadways: Moreland Dr, Cooks Valley, Fall Creek and Netherland Inn Road	11/1/2024	Paving is complete. Remaning work includes final pavement markings and guardrail end terminals.
	Megan Krager	Bays Mountain Park Fox Den Playground	Construction of a natural outdoor play area that blends with the existing features at Bays Mountain Park	12/31/2024	Construction expected to begin after the first of the year due to complications from Hurricane Helene

Estimated Cost	Project Owner	Project Name	Project Description	Completion Date	CurrentStatus
\$202,000.00	Niki Ensor	South Fork Sewer Basin Study	Modeling and study of the South Fork Sewer Basin to determine system capacity and concerns for long term development of the basin.	12/31/2024	Workshop completed with CDM - finalizing report and some follow-up field work.
\$19,000,000.00	Ryan McReynolds	Justice Center Renovations	Renovations and expansion of Justice Center that will accommodate court space and county offices currently residing in City Hall. (\$13.4M City; \$5.6M County)	12/31/2024	Site work continues.
\$2,000,000.00	Tom Hensley	Pendragon Sewer Lift Station Upgrade	Upgrade of the Pendragon Sewer Lift Station. Lift station was built in the 1950s and has reached the end of its useful life.	12/31/2024	Working on 90% plans and property acquisition
\$1,394,423.80	Chad Austin	FY24 Collection System Upgrade	Replacement of existing sewer lines with 2,400 L.F. of 8-inch PVC and all related appurtenances. Streets affected are Cindy Pl, Springfield Av, Ervin Ct, Ft Henry Dr, Kenwood St, Ridgeway Dr, and Wendover Dr. (Project 2022-C23)	2/5/2025	Working Carolina and Green Valley.
\$424,600.00	Michael Borders	Meadowview Chiller Replacement	Replacement of the chiller for Meadowview Conference Center.	3/1/2025	Bid has been awarded to Comfort Systems USA.
\$20,405,085.00	City Schools	DBHS - Dome Renovations	Renovations to the existing dome and surrounding area.	3/31/2025	Current work includes addressing punch list items on the offices/coaching spaces and bleacher assembly in the dome gym.
\$20,083,247.22	Michael Thompson	Main Street Rebuild	The reconstruction of Main Street from Sullivan Street to Clay Street. [City & MTPO Funded]	4/8/2025	Current work is subgrade stabilization in the vicinity of Cumberland Marketing. Underground conduit installation will occur next week in front of Centennial Park.
\$711,000.00	Chad Austin	Utilities Warehouse Renovations	Renovating the Utilities Department Warehouse building to increase storage capacity. Renovations include reducing the unused officespace and increasing shelving.	4/30/2025	Asbestos abatement complete. Demolition to start 12/2.
\$2,002,507.00	Chad Austin	Sullivan County ARP Water Upgrades PH2	Upgrade of waterlines in areas off HWY 36 in the Midway area, and along Gravely Rd and Thomas Addition. This is funded partially by \$2.3M ARP funds granted to Sullivan County.	4/30/2025	Contractor working along Ft Henry Dr near Hall Circle
	Floyd Bailey	Utility Billing Solutions	Discover and implement a new utility billing solution by end of 2023.	7/1/2025	Negotiating the final and best offer with selected vendor.
\$8,473,700.00	Niki Ensor	WTP High Service Improvements	Improvements to WTP high service pump station to improve reliability and redundancy. Improvements include addition of 4th high service pump, new electrical building, and ancillary work (pipe connections, valves and flow metering).	8/12/2025	Hot taps completed 10/3. Contractor beginning pump can installation.
\$167,500.00	Chad Austin	Stormwater Master Plan	Develop overall Stormwater Program Master Plan to determine where we should be focusing our stormwater efforts to make the most impact	9/1/2025	Recently met with Maintenance staff. Working on final report.

Estimated Cost	Project Owner	Project Name	Project Description	Completion Date	CurrentStatus
\$800,000.00	Chad Austin	SR 93- Horse Creek/Derby Drive Section (TDOT)	TDOT project to improve State Route 93 in the Horse Creek/Derby Drive area. Project also includes improvements with the intersection with Derby Drive, along with a new bridge crossing Horse Creek. Impacted waterlines in this area will be are to be reloc	12/31/2025	Bids opened, waiting for pre-construction meeting
\$4,000,000.00	Michael Thompson	Brickyard Park Bicycle-Pedestrian Bridge	Bicycle-Pedestrian bridge over the CSX Railroad at Centennial Park connecting downtown Kingsport to the Brickyard Park Development. Design funded 80% Fed./ 20% Local via STB Grant and Construction is funded 75% Fed./ 25% Local via TA Grant.	12/31/2025	TDOT has approved the NEPA document and sent it to FHWA for review on 7-19-24.
\$940,000.00	Chad Austin	Water Valve Assessment & Maintenance	Contract to exercise all valves within the distribution system. We will also use this project to identify, locate, and add the assets to GIS and Cartegraph.	4/30/2026	Contractor is nearing 5,000 valves inspected
\$3,500,000.00	Michael Thompson	Island Road Improvements from SR-126 to Kingsport City Limits	This project will realign Island Road to the southeast to improve vertical and horizontal roadway geometry for better traffic management and safety. The remaining unused portion of Island Road will be converted into a separated buffered multi-use path co	4/30/2026	TDOT sent back additional comments to be addressed in NEPA document.
\$1,044,000.00	Kitty Frazier	Kingsport Greenbelt Extension from Rotherwood Drive to Lewis Lane	This project will build an extension of the Kingsport Greenbelt walking and biking path west from the end of the current Greenbelt at Rotherwood Drive to Lewis Lane on West Stone Drive (State Route 1).	6/30/2026	Consultant has prepared preliminary ROW plans. City staff have reviewed and consultant is making revisions.
\$720,000.00	Chad Austin	Stormwater Asset Mapping	Multi-year project to obtain survey grade mapping of all stormwater infrastructure.	8/31/2026	Started work on 8/26 in downtown area
	Michael Thompson	2024 Main Road Paving (MTPO Funded)	Paving of functionally classified roadways: Clinchfield Street and Eastman Road	12/31/2026	M&C addressing comments from TDOT. Working to submit ROW plans.
\$6,000,000.00		Library Renovations	Complete renovation of existing library. Includes: doubling the children's area, new children's programming room, dedicated teen area, additional meeting rooms, updated furnitures, fixtures, and equipment.	3/1/2027	Construction documents are under development, working with Hull Properties on a lease and suite improvements. Estimated to open bids late fall.
\$17,000,000.00	Chad Austin	SR 126 Memorial Blvd Improvements (E Center St to Briarwood Dr)	Replacement and relocation of water and sewer mains along Memorial Blvd in conjunction with TDOT's realignment project.	12/31/2028	All plans have been submitted to TDOT, waiting for comments.
\$38,000,000.00	Chad Austin	Reedy Creek Trunk Line (Lovedale to John B Dennis)	Replacement and upgrade of the sewer trunkline along the Reedy Creek corridor from Lovedale Dr to John B Dennis Highway. Project will be completed in multiple phases to be determined during the design process.	12/31/2030	Easement acquisition(s) documents completed - passed to legal to obtain appraisals