

# Status Updates on Active Projects sorted by Cost

Estimated Cost	Project Owner	Project Name	Project Description	Completion Date	CurrentStatus
\$38,000,000.00	Chad Austin	<b>Reedy Creek Trunk Line (Lovedale to John B Dennis)</b>	Replacement and upgrade of the sewer trunkline along the Reedy Creek corridor from Lovedale Dr to John B Dennis Highway. Project will be completed in multiple phases to be determined during the design process.	12/31/2030	60% Plans and Specification due to City by July 31, 2023
\$28,693,000.00	Ryan McReynolds	<b>Meadow Park Lane State Industrial Access Road</b>	Construction of a new access road (Meadow Park Lane) that tie into the existing Riverport Road and S. Wilcox Road, approximately 2.34 miles.		Contract amendment #1 to insert construction funds has been fully executed.
\$17,610,480.00	Michael Thompson	<b>Main Street Rebuild</b>	The reconstruction of Main Street from Sullivan Street to Clay Street. [City & MTPO Funded]	10/31/2024	Construction continues on waterline installation.
\$13,500,000.00	Ryan McReynolds	<b>SR 347 (Rock Springs Road) [State &amp; MTPO funded]</b>	TDOT Managed, joint funded reconstruction of the State portion of Rock Springs Road	12/31/2025	TDOT expects to have a Public Hearing Spring 2023.
\$6,400,000.00	Niki Ensor	<b>WTP High Service Improvements</b>	Improvements to WTP high service pump station to improve reliability and redundancy. Improvements include addition of 4th high service pump, new electrical building, and ancillary work (pipe connections, valves and flow metering).	7/1/2024	Waiting on EDA approval for bid
\$5,566,000.00	Chris Campbell	<b>KATS Maintenance Facility Phase 2</b>	Bus garage and maintenance building with wash bay and storage. (FTA Grant & City Funded)	9/29/2023	Punch-List work continues.
\$4,000,000.00	Michael Thompson	<b>Brickyard Park Bicycle-Pedestrian Bridge</b>	Bicycle-Pedestrian bridge over the CSX Railroad at Centennial Park connecting downtown Kingsport to the Brickyard Park Development. Design funded 80% Fed./ 20% Local via STB Grant and Construction is funded 75% Fed./ 25% Local via TA Grant.	12/31/2024	Working to get CSX approval to build pedestrian bridge and keep at-grade crossing open for vehicles.
\$3,500,000.00	Michael Thompson	<b>Island Road Improvements from SR-126 to Kingsport City Limits</b>	This project will realign Island Road to the southeast to improve vertical and horizontal roadway geometry for better traffic management and safety. The remaining unused portion of Island Road will be converted into a separated buffered multi-use path co	4/30/2024	Mattern & Craig received comments back from TDOT on 11/17/2022 regarding clarification on some design guidelines. They are moving forward with finishing design based on feedback.
\$3,000,000.00	Chad Austin	<b>FY23 Sewer Collection System Upgrades</b>	Upgrade of sewer collection system to include internal lining of trunkline along Garden Dr and several areas throughout the system.	12/29/2023	TDEC approval received to Advertise for Bids
\$3,000,000.00	Chad Austin	<b>Sullivan County ARP Water Upgrades</b>	Upgrade of waterlines in Lakecrest area of Colonial Heights, areas off HWY 36 in the Midway area, and along Gravelly Rd and Thomas Addition. This is funded by ARP funds granted to Sullivan County. They are proposing using \$2.3M in their funding and the c	11/30/2023	TDEC approval received on March 7, 2023.

Estimated Cost	Project Owner	Project Name	Project Description	Completion Date	CurrentStatus
\$2,500,000.00	Michael Thompson	<b>2021 Main Road Paving (MTPO Funded)</b>	Paving of functionally classified roadways: Moreland Dr, Cooks Valley, Fall Creek and Netherland Inn Road	11/1/2023	Still working to finalize right of way phase. Plans resubmitted to TDOT Design on 5/30/23.
\$2,300,000.00	Ryan McReynolds	<b>Justice Center Renovations</b>	Renovations and expansion of Justice Center that will accommodate court space and county offices currently residing in City Hall.	12/29/2023	Geotechnical testing for new foundations has been completed.
\$2,280,000.00	Chad Austin	<b>Washington Co Water Task Force - waterline extension</b>	Washington County is funding waterline extensions throughout their county. This project will provide upgraded or new service to residents along Double Springs Rd, Deakins Rd, and Hunt Rd, all in the Fall Branch area.	5/31/2024	Project is advertised and bid opening is set for March 29, 2023.
\$2,000,000.00	Tom Hensley	<b>Pendragon Sewer Lift Station Upgrade</b>	Upgrade of the Pendragon Sewer Lift Station. Lift station was built in the 1950s and has reached the end of its useful life.	12/31/2023	Waiting on results of W. Kingsport flow monitoring
\$1,311,841.00	Niki Ensor	<b>SLS Rehab and Replacement</b>	Rehabilitation of SLS # 108 (Oak Glen Drive). Replacement of SLS #307 (Cooks Valley) and #308 (Lakeside Drive).	9/18/2023	Crews working at Lakeview Dr and Cooks Valley sites
\$1,300,000.00	Niki Ensor	<b>Water Intake Screen Replacement</b>	Replacement of the traveling water screens at the WTP intake. The three traveling water screens prevent debris from river from entering the raw water tunnel. Number of screens replaced will depend on bids and available funding.	12/31/2023	bid opening was 4/11/23. Haren Construction was the low bidder at \$1,422,000 for the base bid and three alternates
\$1,295,289.00	Kitty Frazier	<b>Bike Park at Brickyard</b>	New Bike Park in the vicinity of the new Skate Park.		Parking lot paving is complete. Designer is making some changes to the grading plan on the pump track. Contractor awaiting revisions.
\$1,228,491.00	Chad Austin	<b>ETSU @ Valleybrook Farm sewer extension</b>	Approximately 5,000 ft extension of sewer to Valleybrook Farm facility owned by ETSU. Project is funded through grant from Appalachian Regional Commission and Washington County.	9/2/2023	Construction 28% complete.
\$1,044,000.00	Kitty Frazier	<b>Kingsport Greenbelt Extension from Rotherwood Drive to Lewis Lane</b>	This project will build an extension of the Kingsport Greenbelt walking and biking path west from the end of the current Greenbelt at Rotherwood Drive to Lewis Lane on West Stone Drive (State Route 1).	5/31/2024	TDOT sent back preliminary design comments on 11/23/22. Barge will be working to address the comments.
\$952,601.98	Kitty Frazier	<b>Riverbend Park - Phase 1</b>		7/31/2023	Construction is stalled. Waiting on pier and board walk revisions from Barge
\$460,610.00	Chad Austin	<b>FY23 Water Meter Installation</b>	Installation of 10,000 AMI water meters. After this project we will have 27,000 of 37,000 meters upgraded to full AMI (remote read meters).	7/8/2023	Contractor has installed over 80% of meters for project.
\$352,000.00	Chad Austin	<b>SR 93- Horse Creek/Derby Drive Section (TDOT)</b>	TDOT project to improve State Route 93 in the Horse Creek/Derby Drive area. Project also includes improvements with the intersection with Derby Drive, along with a new bridge crossing Horse Creek. Impacted waterlines in this area will be are to be reloc	5/1/2025	Consultant to provide TDOT permit drawings by May 2023. Construction scheduled to be bid in March 2024.

Estimated Cost	Project Owner	Project Name	Project Description	Completion Date	CurrentStatus
\$200,000.00	Floyd Bailey	<b>Microsoft Office 365</b>	Implementation of Microsoft 365 for all departments	6/30/2023	Microsoft O365 solution is postponed. Currently working on BMA action forms for approvals.
\$149,000.00	Ryan McReynolds	<b>Smart Cities Initiatives-Broadband Study</b>	Exploring Smart Cities Initiatives and applications with a view toward modernization of technology infrastructure for the City of Kingsport.		Working with Jacobs Consulting to schedule onsite digital roadmap discussions for digital smart city technologies.
	Chris Markley	<b>Library Renovations</b>	This is for a complete renovation of the Library including ADA updates.		Construction Documents are being created and due back in summer.
	Floyd Bailey	<b>IBM Consulting for ERP</b>	Working with IMB to discover existing processes and document.		Organized internal ERP committee kick-off meeting for June 20.
	Floyd Bailey	<b>Utility Billing Solutions</b>	Discover and implement a new utility billing solution by end of 2023.		Raftelis is reviewing our current utility processes and planning onsite sessions for mid-July.
	Kristie Leonard	<b>Farmer's Market Upgrades</b>	Cosmetic and ventilation updates to the Farmer's Market Building		Bid opening has been postponed until June 15 to evaluate existing paint samples taken from the Market.
	Megan Krager	<b>Fox Den Playground</b>	Construction of a natural outdoor play area that blends with the existing features at Bays Mountain Park		Design kick-off meeting held on 5/12/23.
	Michael Borders	<b>Bays Mountain Park Nature Center Renovations- Phase 1</b>	Renovations to the Nature Center at BMP.		Bids were opened on June 7, with only one submission from GRC. Action Form to approve bid is set to go to BMA for June 20 meeting.
	Tom Hensley	<b>WWTP Motor Control Center 6 Upgrade</b>	Upgrade of Motor Control Center 6 at the Wastewater Treatment Plant	9/1/2023	Project included in FY24 CIP, waiting on bond issuance. Design complete.

# Status Updates on Active Projects sorted by Completion Date

Estimated Cost	Project Owner	Project Name	Project Description	Completion Date	CurrentStatus
	Chris Markley	<b>Library Renovations</b>	This is for a complete renovation of the Library including ADA updates.		Construction Documents are being created and due back in summer.
	Floyd Bailey	<b>IBM Consulting for ERP</b>	Working with IMB to discover existing processes and document.		Organized internal ERP committee kick-off meeting for June 20.
	Floyd Bailey	<b>Utility Billing Solutions</b>	Discover and implement a new utility billing solution by end of 2023.		Raftelis is reviewing our current utility processes and planning onsite sessions for mid-July.
\$1,295,289.00	Kitty Frazier	<b>Bike Park at Brickyard</b>	New Bike Park in the vicinity of the new Skate Park.		Parking lot paving is complete. Designer is making some changes to the grading plan on the pump track. Contractor awaiting revisions.
	Kristie Leonard	<b>Farmer's Market Upgrades</b>	Cosmetic and ventilation updates to the Farmer's Market Building		Bid opening has been postponed until June 15 to evaluate existing paint samples taken from the Market.
	Megan Krager	<b>Fox Den Playground</b>	Construction of a natural outdoor play area that blends with the existing features at Bays Mountain Park		Design kick-off meeting held on 5/12/23.
	Michael Borders	<b>Bays Mountain Park Nature Center Renovations- Phase 1</b>	Renovations to the Nature Center at BMP.		Bids were opened on June 7, with only one submission from GRC. Action Form to approve bid is set to go to BMA for June 20 meeting.
\$149,000.00	Ryan McReynolds	<b>Smart Cities Initiatives- Broadband Study</b>	Exploring Smart Cities Initiatives and applications with a view toward modernization of technology infrastructure for the City of Kingsport.		Working with Jacobs Consulting to schedule onsite digital roadmap discussions for digital smart city technologies.
\$28,693,000.00	Ryan McReynolds	<b>Meadow Park Lane State Industrial Access Road</b>	Construction of a new access road (Meadow Park Lane) that tie into the existing Riverport Road and S. Wilcox Road, approximately 2.34 miles.		Contract amendment #1 to insert construction funds has been fully executed.
\$200,000.00	Floyd Bailey	<b>Microsoft Office 365</b>	Implementation of Microsoft 365 for all departments	6/30/2023	Microsoft O365 solution is postponed. Currently working on BMA action forms for approvals.
\$460,610.00	Chad Austin	<b>FY23 Water Meter Installation</b>	Installation of 10,000 AMI water meters. After this project we will have 27,000 of 37,000 meters upgraded to full AMI (remote read meters).	7/8/2023	Contractor has installed over 80% of meters for project.
\$952,601.98	Kitty Frazier	<b>Riverbend Park - Phase 1</b>		7/31/2023	Construction is stalled. Waiting on pier and board walk revisions from Barge
	Tom Hensley	<b>WWTP Motor Control Center 6 Upgrade</b>	Upgrade of Motor Control Center 6 at the Wastewater Treatment Plant	9/1/2023	Project included in FY24 CIP, waiting on bond issuance. Design complete.

Estimated Cost	Project Owner	Project Name	Project Description	Completion Date	CurrentStatus
\$1,228,491.00	Chad Austin	<b>ETSU @ Valleybrook Farm sewer extension</b>	Approximately 5,000 ft extension of sewer to Valleybrook Farm facility owned by ETSU. Project is funded through grant from Appalachian Regional Commission and Washington County.	9/2/2023	Construction 28% complete.
\$1,311,841.00	Niki Ensor	<b>SLS Rehab and Replacement</b>	Rehabilitation of SLS # 108 (Oak Glen Drive). Replacement of SLS #307 (Cooks Valley) and #308 (Lakeside Drive).	9/18/2023	Crews working at Lakeview Dr and Cooks Valley sites
\$5,566,000.00	Chris Campbell	<b>KATS Maintenance Facility Phase 2</b>	Bus garage and maintenance building with wash bay and storage. (FTA Grant & City Funded)	9/29/2023	Punch-List work continues.
\$2,500,000.00	Michael Thompson	<b>2021 Main Road Paving (MTPO Funded)</b>	Paving of functionally classified roadways: Moreland Dr, Cooks Valley, Fall Creek and Netherland Inn Road	11/1/2023	Still working to finalize right of way phase. Plans resubmitted to TDOT Design on 5/30/23.
\$3,000,000.00	Chad Austin	<b>Sullivan County ARP Water Upgrades</b>	Upgrade of waterlines in Lakecrest area of Colonial Heights, areas off HWY 36 in the Midway area, and along Gravelly Rd and Thomas Addition. This is funded by ARP funds granted to Sullivan County. They are proposing using \$2.3M in their funding and the c	11/30/2023	TDEC approval received on March 7, 2023.
\$3,000,000.00	Chad Austin	<b>FY23 Sewer Collection System Upgrades</b>	Upgrade of sewer collection system to include internal lining of trunkline along Garden Dr and several areas throughout the system.	12/29/2023	TDEC approval received to Advertise for Bids
\$2,300,000.00	Ryan McReynolds	<b>Justice Center Renovations</b>	Renovations and expansion of Justice Center that will accommodate court space and county offices currently residing in City Hall.	12/29/2023	Geotechnical testing for new foundations has been completed.
\$1,300,000.00	Niki Ensor	<b>Water Intake Screen Replacement</b>	Replacement of the traveling water screens at the WTP intake. The three traveling water screens prevent debris from river from entering the raw water tunnel. Number of screens replaced will depend on bids and available funding.	12/31/2023	bid opening was 4/11/23. Haren Construction was the low bidder at \$1,422,000 for the base bid and three alternates
\$2,000,000.00	Tom Hensley	<b>Pendragon Sewer Lift Station Upgrade</b>	Upgrade of the Pendragon Sewer Lift Station. Lift station was built in the 1950s and has reached the end of its useful life.	12/31/2023	Waiting on results of W. Kingsport flow monitoring
\$3,500,000.00	Michael Thompson	<b>Island Road Improvements from SR-126 to Kingsport City Limits</b>	This project will realign Island Road to the southeast to improve vertical and horizontal roadway geometry for better traffic management and safety. The remaining unused portion of Island Road will be converted into a separated buffered multi-use path co	4/30/2024	Mattern & Craig received comments back from TDOT on 11/17/2022 regarding clarification on some design guidelines. They are moving forward with finishing design based on feedback.
\$2,280,000.00	Chad Austin	<b>Washington Co Water Task Force - waterline extension</b>	Washington County is funding waterline extensions throughout their county. This project will provide upgraded or new service to residents along Double Springs Rd, Deakins Rd, and Hunt Rd, all in the Fall Branch area.	5/31/2024	Project is advertised and bid opening is set for March 29, 2023.
\$1,044,000.00	Kitty Frazier	<b>Kingsport Greenbelt Extension from Rotherwood Drive to Lewis Lane</b>	This project will build an extension of the Kingsport Greenbelt walking and biking path west from the end of the current Greenbelt at Rotherwood Drive to Lewis Lane on West Stone Drive (State Route 1).	5/31/2024	TDOT sent back preliminary design comments on 11/23/22. Barge will be working to address the comments.

Estimated Cost	Project Owner	Project Name	Project Description	Completion Date	CurrentStatus
\$6,400,000.00	Niki Ensor	<b>WTP High Service Improvements</b>	Improvements to WTP high service pump station to improve reliability and redundancy. Improvements include addition of 4th high service pump, new electrical building, and ancillary work (pipe connections, valves and flow metering).	7/1/2024	Waiting on EDA approval for bid
\$17,610,480.00	Michael Thompson	<b>Main Street Rebuild</b>	The reconstruction of Main Street from Sullivan Street to Clay Street. [City & MTPO Funded]	10/31/2024	Construction continues on waterline installation.
\$4,000,000.00	Michael Thompson	<b>Brickyard Park Bicycle-Pedestrian Bridge</b>	Bicycle-Pedestrian bridge over the CSX Railroad at Centennial Park connecting downtown Kingsport to the Brickyard Park Development. Design funded 80% Fed./ 20% Local via STB Grant and Construction is funded 75% Fed./ 25% Local via TA Grant.	12/31/2024	Working to get CSX approval to build pedestrian bridge and keep at-grade crossing open for vehicles.
\$352,000.00	Chad Austin	<b>SR 93- Horse Creek/Derby Drive Section (TDOT)</b>	TDOT project to improve State Route 93 in the Horse Creek/Derby Drive area. Project also includes improvements with the intersection with Derby Drive, along with a new bridge crossing Horse Creek. Impacted waterlines in this area will be are to be reloc	5/1/2025	Consultant to provide TDOT permit drawings by May 2023. Construction scheduled to be bid in March 2024.
\$13,500,000.00	Ryan McReynolds	<b>SR 347 (Rock Springs Road) [State &amp;MTPO funded]</b>	TDOT Managed, joint funded reconstruction of the State portion of Rock Springs Road	12/31/2025	TDOT expects to have a Public Hearing Spring 2023.
\$38,000,000.00	Chad Austin	<b>Reedy Creek Trunk Line (Lovedale to John B Dennis)</b>	Replacement and upgrade of the sewer trunkline along the Reedy Creek corridor from Lovedale Dr to John B Dennis Highway. Project will be completed in multiple phases to be determined during the design process.	12/31/2030	60% Plans and Specification due to City by July 31, 2023