



AGENDA REPORT SUMMARY

Meeting Date: July 11, 2023

Subject: Resolution No. 2023-XXX: Sanitary Sewer Video Inspection, Project WW-0101121

Prepared by: Thanh Nguyen, Senior Civil Engineer

Reviewed by: Aida Fairman, Environmental Services and Utilities Department Director

Approved by: Gabriel Engeland, City Manager

Attachment:

1. Resolution No. 2023-XXX__

Initiated by:

City Council, CIP Project WW-0101121

Previous Council Consideration:

October 12, 2021

Fiscal Impact:

The table below summarizes the final costs of the Sanitary Sewer Video Inspection, Project WW-0101121. Total savings of \$77,431.22 will be forwarded to the next Sanitary Sewer Video Inspection project.

Project Item	Project Budget	Final Cost
Design	NA (in house)	NA (in house)
Construction	\$397,385.65	\$391,594.12
Inspection and testing services	\$10,000.00	\$0.00
Printing/Environmental Doc/Misc.	\$3,000.00	\$968.16
Construction contingency (15%)	\$59,607.85	\$0.00
Total	\$469,993.50	\$392,562.28

Environmental Review:

The acceptance of the work is categorically exempt from review under California Environmental Quality Act (CEQA) pursuant to CEQA Guidelines Section 15301(b), involving the operation, repair, maintenance, permitting, leasing, licensing, or minor alteration of existing public sewerage involving negligible or no expansion of existing or former use, and none of the circumstances stated in CEQA Guidelines Section 15300.2 applies.

City Manager

GE

Reviewed By:

City Attorney

JH

Finance Director

JD



Subject: Resolution No. 2023-__: Sanitary Sewer Video Inspection, Project WW-0101121
Acceptance

Summary:

- Adopt Resolution No. 2023-XXX accepting completion of the Sanitary Sewer Video Inspection, Project WW-0101121
- Authorize the Environmental Services and Utilities Department Director to record a Notice of Completion as required by law

Staff Recommendation:

Move to adopt Resolution No. 2023-XXX accepting completion of the Sanitary Sewer Video Inspection, Project WW-0101121; and authorize the Environmental Services and Utilities Department Director to record a Notice of Completion as required by law



Subject: Resolution No. 2023-__: Sanitary Sewer Video Inspection, Project WW-0101121 Acceptance

Purpose

Accept completion of the Sanitary Sewer Video Inspection, Project WW-0101121.

Background

The Environmental Services and Utilities Department prepared the bid documents for the Sanitary Sewer Video Inspection, Project WW-0101121. On October 12, 2021, Pipe and Plant Solutions, Inc. was awarded the Total Bid for Project WW-0101121 in the amount of \$397,385.65.

Discussion/Analysis

Pipe and Plant Solutions, Inc. completed the cleaning and television inspection for the Sanitary Sewer Video Inspection, Project WW-0101121, per plans and specifications. The project bid items consisted of performing cleaning and television inspections of approximately 116,115 linear feet of various sanitary sewer lines ranging from 6 inches to 20 inches in diameter. Approximately 108,171 linear feet and 7,944 linear feet were included under the scope of work for the Base Bid and Add Alternate Bid No. 1, respectively. Work was performed at various locations throughout the southeastern part of the city. Television inspections included standard pipeline defect identification and assessment for use in future evaluation, planning, and prioritization for sewer repair and replacement projects.

Traffic control was carefully planned to minimize impacts on the community during the cleaning and television inspection. The cleaning and television inspection of the sewer lines were successfully completed at the end of May 2023. No change orders were issued during the construction. The total final project cost is \$391,594.12, which is \$5,791.53 less than the original contract amount. Total savings of \$77,431.22 will be forwarded to the next Sanitary Sewer Video Inspection project.

Recommendation

Adopt Resolution No. 2023-XXX accepting completion of the Sanitary Sewer Video Inspection, Project WW-0101121; and authorize the Environmental Services and Utilities Department Director to record a Notice of Completion as required by law