



MEDINA, WASHINGTON

AGENDA BILL

Monday, December 11, 2023

Subject: NE 12th Street Sidewalk Project Update

Category: City Council Business

Staff Contact(s): Ryan Osada, Public Works Director

Summary

The NE 12th Street project originally started as an ADA Sidewalk project. In 2021, Council suggested undergrounding the overhead lines as part of the project. We finalized the plans and specifications early in 2023 and went out for bid. Unfortunately, the bids came in approximately 40% over budget. At the June council meeting, there was direction to throw-out all bids and revise the project to remove undergrounding.

*This is the second discussion to review the potential impacts of moving six (6) utility poles behind the new sidewalk. This update includes details regarding trees and landscaping that were previously unknown or not confirmed.

Attachment(s)

Power Point

Plans

Budget/Fiscal Impact: 2024 Budget \$700,000.00

Recommendation: Approve to bid

City Manager Approval:

Proposed Council Motion: I move to approve the final plans and authorize the Public Works Director to advertise for bids.

Time Estimate: 20 minutes