

Capital Projects Manager Monthly Report
May 2025 (Presented at the June 16th (City Council Meeting))

- Daily Observation of the Sparks Ave Sewer Project
- Daily Observation of the Downtown Sewer Rehab Project
- Bi-Weekly meeting with Jacobs Engineering for current and upcoming projects
- Bi-Weekly meetings with Barr Engineering for current and upcoming projects
- Weekly Thurs 1pm meetings with ESS and PSB+A on Sparks Ave progress
- 5/1- Met w/DNR to review current and upcoming projects.
- 5/1-Met Jeffries Elec on Morley LS site to go over ordering damaged generator panel.
- 5/7-Met ESS and Barr Eng AT 7 Bridges Lagoon to go over upcoming project.
- 5/13- PBS+A engineer on Sparks sewer site for air testing on gravity main.
- 5/14-Met Barr Eng on 7 Bridges lagoon site to inspect the sludge removal. Project is complete.
- 5/19- Met with Brown/Root and Tom S. to go over the upcoming Wabash Heights storm project.
- 5/22-Met w/Jacobs Eng. to observe existing utilities along the proposed Orton Ln sewer project.
- 5/29-Met with Macon Utility Dir and City Administrator.

Projects 2025-2026

- Construction to begin this spring-
- Utilities-
- Sparks Ave Sewer line and Pump Station – ESS – Began- March 17th, 2025 - Completion Sept. 2025
- Downtown Sewer Rehab – Visu-Sewer – Began- March 3rd, 2025 - Completion Spring 2026
- 7 Bridges Lagoon Sludge Removal – MetroAg – Completed.
- 7 Bridges Lagoon Basin Improvements – ESS – Begins July 2025 - Completion Fall 2025
- Storm Water-
- Wabash Heights – Brown/Root – Begins May 2025 - Completion Dec. 2026
- Public Works-
- N Buchannon Paving and Storm Improvements at Fowler/Buchannon – Begins Spring 2025 – Completion Summer 2025

Projects with needed easements –

- S. Morley widening – 36 Easements to obtain – Open house 1/23/25 – Bartlet/West
- N/W Regional PS – 20+/- Easements needed – Have met with all Property owners- waiting on exact sewer line path and easement docs. Jacobs Engineering.

Projects to begin Summer/Fall 2025-

- Utilities-
- Rt JJ Pump Stations and Force main – Out to bid Summer 2025 Const. to begin Fall 2025.
- Public Works-
- Rt EE Sidewalks – Const summer/fall 2025
- S. Morley Street Widening – Out to bid Summer 2025 Const. to begin Late 2025 or early 2026

Projects to bid Fall 2025- const. to begin Winter/ Spring 2026-

- Utilities-
- N/W Regional LS and Sewer line – Construction in 2026
- Logan St. Area (Presidents Row) Watermain Replacement – Construction in 2026
- Public Works –
- E Rollins Sidewalk replacement
- N. Morley East Sidewalk replacement

Projects Spring 2026-

- Utilities –
- S Morley Waterline Replacement – McKinsey to Urbandale
- Public Works-
- T-Hangers
- Projects in the pipeline-
- Ortan Ln sewer – Jacobs conducting Feasibility Study
- Cairo and Jacksonville sewer pipeline to Moberly – DNR RIG Applications have been submitted.