

REGIONAL WATER RECLAMATION FACILITY MONTHLY UPDATE

BOARD OF DIRECTORS MEETING



Danny Friend

MISSION SPRINGS WATER DISTRICT | JUNE 17, 2021

Regional Water Reclamation Facility Monthly Update for May 2021

Regional Water Reclamation Facility

- Staff and consultants (AECOM and TKE Engineering) completed preparation of the final bidding package. Staff formally posted the project to Plant Bids on May 18th and the Bid Opening is scheduled for July 1st. The project bidding process is currently on schedule.
- Staff has prepared the scope of work for the required support services, including project management, grant administration, construction management, inspection, materials testing, and labor compliance. Staff plans to circulate an RFP/RFQ in the coming weeks.
- The Regional Board approved the Final Groundwater Monitoring Network Workplan. Concurrently, the consultant (EnviroLogic Resources) prepared the draft bid documents for the three monitoring wells, which Staff is currently plan-checking. Staff plans to complete the bid package and bid the monitoring well construction in the next month.
- Staff continues to monitor progress on the SRF/Grant funding application with the SWRCB.
 - Staff received the Draft Funding Agreement in late May and is currently reviewing and providing comments back to the State Water Board.
 - The Final Funding Agreement is not expected until August.
 - Staff will continue to coordinate with the SWRCB regarding the timing of the construction eligibility and final funding agreement.
- Staff expects to submit the final parcel map package to the City of Desert Hot Springs for review and approval in June.

Regional Water Reclamation Facility Conveyance Line

- The consultant (TKE Engineering) continues to coordinate with the CVCC to seek approval of the required easement. CVCC staff has noted that they are doing their best to expedite the review and approval process, but processing with State and federal agencies is delayed.
- The consultant (TKE Engineering) is expected to complete the 90% design in June.