

Duke Watkins Park Improvements

State of California

Department of Parks and
Recreation

Prop 68 Statewide Park
Development &

Community Revitalization Program

\$3,965,400



Improvements Completed to Date by Separate Contract

- ❑ Ball Field LED Lighting/Electrical Panel - \$657,500
- ❑ Three Pete's Ball Field Shade Structures \$51,529.48
- ❑ Additional Playground Features - \$61,450
- ❑ Pump Track (Substantially Complete) - \$534,716

LED Lights Ball Field Shade Playground Pieces



Pump Track



Park Improvements Project under construction

• Art Walls (near completion)	February
• Splash Pad Equipment Bldg.	February
• Lighting & Electrical	February Thru May
• Fencing (Pump Track)	by March 1
• Prefabricated Restroom	March 4 - 8
• New Sewer	March 4
• BB Court Equipment	April 1 - 5
• Shade Structures	April 1 - 5
• Splash Pad	April 1 – June 14
• Paving (Parking Areas)	April 15-30
• Chain Link Fencing and Gates	May 1 - 31
• Dog Park items	May 15 - 21
• BB Court Surfacing	June 3 – 7
• Landscaping and Finish Site Work	June 3 - 15

Curb, Gutter & Sidewalk Field Reseeding



Equipment Enclosure Expression Walls

