



Building a Better World  
for All of Us®

## MEMORANDUM

TO: Mayor and City Council  
Joshua Tetzlaff, City Administrator

FROM: Chris Knutson, PE (Lic. MN)

DATE: August 30, 2023

RE: Project Updates

See below for updates on current SEH Projects for the City of New Prague.

### **MAIN STREET (TH19) IMPROVEMENTS PROJECT**

Closeout and final payment will be likely before the end of the summer.

### **2022 STREET AND UTILITY IMPROVEMENTS (COLUMBUS AVENUE)**

The general contractor has noted they expect work to resume on turf restoration after the current hot weather. An application of payment will be included with the next council meeting.

### **2023 STREET AND UTILITY IMPROVEMENTS**

Trail paving is scheduled for September 7<sup>th</sup> and 8<sup>th</sup>. We expect a walkthrough for substantial completion to occur soon after.

### **2024 STREET AND UTILITY IMPROVEMENTS PROJECT**

A neighborhood meeting has been scheduled for September 13<sup>th</sup>. Survey work is complete and we expect to provide options for 10<sup>th</sup> Avenue SE improvements for staff review soon.

### **HSIP 10<sup>TH</sup> AVENUE SE-1<sup>ST</sup> STREET SE RRFB**

We are recommending award of this project. See the separate memo and resolution.

### **10<sup>TH</sup> AVENUE NE – WATERMAIN REPAIRS**

The contractor is planned for starting in September. A preconstruction meeting request has been sent to the Contractor to determine timing. We do not yet have a firm schedule.

cdk

x:\ko\newpr\common\council meetings\090523 cc project update.docx

Engineers | Architects | Planners | Scientists

**Short Elliott Hendrickson Inc.**, 11 Civic Center Plaza, Suite 200, Mankato, MN 56001-7710

507.388.1989 | 877.316.7636 | 888.908.8166 fax | **sehinc.com**

SEH is 100% employee-owned | Affirmative Action–Equal Opportunity Employer